



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 549 Const Calendar Day: 975 Date: 10-May-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 pm 06:30 am Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Cable Compaction**

ABF crews came to the site at 6:50 PM. Crews had to work on the South main span cable compaction . They started at 7:00 PM.

Obra , Carlos , Jeffery , Mario , & Roger had to work on the compaction . Morning crews left the compaction machine at PP 106 - 7 . Night crews were asked by their engineer to back up the compaction machine to PP 104 - 12 & re-compact all the previously compacted locations by the morning crews because of the high numbers starting at PP 104 - 12 .

Crews started to compact PP 104 - 12 at 7:10 AM. They had to compact the cable , measure the height & width of the cable , install new strap , cut the old strap , release the pressure , re-compact the cable , remeasure the cable , tighten the strap , & release the compaction machine . They were done compacting PP 104 - 12 , 13 , & 14 at 8:10 PM.

After that , crews had to compact PP 106 - 1 . Following the same procedures as previous location with 0.8 meter interval between the bites & straps . They started at 7:15 PM. Crews were done compacting PP 106 - 1 to PP 108 - 13 at 12:00 AM. ( 5 - 11 - 2012 )

They started on PP 108 - 1 at 12:35 AM. Crews were done compacting PP 108 - 1 to PP 108 - 10 at 4:55 AM. They had to wrap up their tools & equipments . Crews left at 5:10 AM.

I had to measure the height , width , & circumference of the cable at every compacted location for true & 20' angle . Height range between 782 mm. & 785 mm. Width range between 787 mm. & 800 mm. Circumference range between 2479 mm. & 2495 mm.

In the office I had to work on the checklist for today compaction , daily report , & labor time sheet in Burma office . I was done at 6:30 AM.

04-0120F4	Bid Item: 067	C-PWS-SUC.067	Compact Suspension Cables
AMERICAN BRIDGE/FLUOR, A JV			

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	THEODORE ROHR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	Dispute
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								

---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 549

Date: 10-May-2012 Thursday

---

2154	EQUIPMENT, CRANE, 60 TON	8.00	2.00	0.00	0.00	No	<input type="checkbox"/>
------	--------------------------	------	------	------	------	----	--------------------------