



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 042 Const Calendar Day: 976 Date: 11-May-2012 Friday  
 Inspector Name: Awal, Mohammad Title: Transportation Engineer  
 Inspection Type: Continuous  
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60  
 Precipitation Condition Sunny

Working Day  If no, explain:

**Diary:** Dispute

**Tower Activities**

Welding;

13 M Diaphragm: (QA J. Lizardo)

Preparing scaffolding for weld #102 for PJP welding (SAW) of shear plates with diaphragm plates.  
 Finishing up weld #123 on the east side.

Grinding and finishing surfaces of finished welds.

Details of welding operation are available in QA report.

CCO 201:

Bolt tested on newly installed modified safety railing on Tower façades for elevator landings at E. 89.95m, E. 127.85m, and E. 139.85m. Total bolts per railing was 6. Tested 3 bolts per railing by QC inspector from Smith Emery company; Brien Connolly. Test torque was 603 N.M, bolt size was 24X95 mm. Lot # for the bolts is DHGH240053. All bolts past the torque test. Test was witnessed by me.

So far for CCO 201: all signs for " Not For Tie-Off" was up except the locations where they have to put signs on bolted plates. Matt Holt and his crew was working on CCO 201 work. They are installing additional padeyes at Tower Façade elevation 47m to 33m.

**04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms**  
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Awal, Mohammad    **Diary #:** 042    **Date:** 11-May-2012    **Friday**

Ironworker	JNM	ANDREW MEADE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>

**CCO-201      Bid Item: 001      0-HLF-000.201      Handrails & Ladders at Strut Façade**

AMERICAN BRIDGE/FLUOR, A JV

<b>Labor</b>								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LONNY CANDELARIA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	0.00	0.00	8.00		<input type="checkbox"/>