



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 047 Const Calendar Day: 979 Date: 14-May-2012 Monday
 Inspector Name: Awal, Mohammad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00
 Federal ID:
 Location:
 Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Welding:

13m Diaphragm (QA: J. Lizardo)

Buttering of welding of shear plate to diaphragm plate connection identified as W110.

Grinding of welding of shear plate to diaphragm plate connection identified as W102.

QC personnel monitoring in progress welding.

QA/VT & MPT verification of the drop-in plates

Fillet weld of outer west penetration doubler plate.

Shear plates/Electro-slag welding (ESW) (W. Clifford)

ESW repair welding identified as WN: E-045 ("F") "A" face in progress

ESW repair welding identified as WN: E-045 ("F") "B" face in progress.

QC personnel monitoring in progress welding

QC personnel performing UT of shear plates

etails of welding operation are available in QA report.

Painting:

Kevan Hassan of Mets informed me that would bring a chemist to do more test on splice #4 at elevation 145m paint. Harold Harlan (3rd party QC) from Materials Engineering & Laboratory testing did some tape testing for adhesion and took some samples from all the splice plates of four tower shafts. Present was James Brockman of CCC, Kevan Hassan and Charlie Stewart of METS.

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Awal, Mohammad Diary #: 047 Date: 14-May-2012 Monday

Office Work,

Estimate #74 work:

Prepared quantity sheet for item #53.

Also payment for CCO #201, CCO #064, CCO #149, CCO #196, CCO #203S1 was approved.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
 AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | FOR | RORY HOGAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | WAI KIT LAI | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | MAN MA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | JAMES ZHEN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | XIAO JIAN WAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Welder | JNM | HAN YU | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Welder | JNM | Luo HUA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JIN PEI WANG | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Welder | APP | Kenneth Chappell | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ENRIQUE ROBLES | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JEREMY DOLMAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RICHARD GARCIA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | Alex Blanco | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | DEVAN MURPHY | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RICHARD CHOUINARD | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ANDREW MEADE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Welder | APP | Reggie Humphry | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

