



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 052 Const Calendar Day: 981 Date: 16-May-2012 Wednesday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Welding:

13m Diaphragm (QA: J. Lizardo)

Welding of shear plate to diaphragm plate connection identified as W110 in progress

QC personnel monitoring in progress welding

Shear plate/ESW (QA: W. Clifford)

ESW repair welding identified as WN: N-043 ("P") in progress

ESW repair welding F in progress

Details of welding operation are available in QA reports.

CCO 201 Work:

Mat Holt and his crew provided additional padeyes for elevation 18m to 28m.

Office:

Completed response for RFI ABF-RFI-002830R00.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	RORY HOGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Awal, Mohammad **Diary #:** 052 **Date:** 16-May-2012 **Wednesday**

Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Kenneth Chappell	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	ANDREW MEADE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JEREMY DOLMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	DEVAN MURPHY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ENRIQUE ROBLES	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00	<input type="checkbox"/>

CCO-201 Bid Item: 001 0-HLF-000.201 Handrails & Ladders at Strut Façade
 AMERICAN BRIDGE/FLUOR, A JV

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	LONNY CANDELARIA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	4.00	0.00	0.00	4.00		<input type="checkbox"/>

