



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 386 Const Calendar Day: 983 Date: 18-May-2012 Friday
Inspector Name: Altamirano, Victor Title: Transportation Engineer
Inspection Type:
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Work description.

[checkbox]

Inspector: Victor Altamirano (8 hours reg. and 4 hours OT)
Date: 051812

Field Work -

Workers installed cable band at PP 28, 26 and 24 on the south side span. Workers installed cable band and I verified the placement of the cable band based on the marks that I and other CT inspectors did when we surveyed the main cable. I verified rotation and the 1.5m offset to confirm that the location of the cable band was within tolerance. I also used a measuring tape to measure the diameter of the main cable workers installed the cable. My field measurements were filled in the office and kept in a binder.

Office work: Worked on diaries

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and four Ironworker entries with names AARON KENT, RENE MULATO, MATTHEW COCHRAN, and STANLEY DALIE.

