



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 601 Const Calendar Day: 984 Date: 19-May-2012 Saturday  
 Inspector Name: Wilcox, Jason Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: 21-Oct-13 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70  
 Precipitation Condition Clear

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

I accrued 9 hours of overtime this Saturday covering the welding operations at the E-Line and W-Line Deck Drop-In Pieces of the OBG.  
 QA (METS) onsite is Scott Croft  
 QC (Smith Emery) on site is Salvador

04-0120F4 Bid Item: 056 E-L13-WEL.056 E Line Lift13 Weld  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL JIMENEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	Kit Louchaney	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	HENRY BROWN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	SALVADOR SANDOVAL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	Steve Davis	0.00	8.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute

**General Comments** 056 E-L13-WEL.056

Welding Deck Drop-In Pieces at 13E

For detailed information on weld repair work see Scott Croft's diary (METS).

- \* Two welders are at E2.8 welding
- \* One welder is at A1 welding
- \* One welder performed backgouging at PP 121.2 (Kit) and a second welder came in afterward to perform the weld repair.
- \* One welder is welding at the "Watermelon" hole at PP 109.5

There are three apprentices working between the E-Line and the W-Line throughout the day.

04-0120F4 Bid Item: 056 W-L13-WEL.056 W Line Lift13 Weld  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Wilcox, Jason

Diary #: 601

Date: 19-May-2012 Saturday

Ironworker	FOR	EARL CLAYBORN	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	Jacob Stafford	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JOSHUA CRUZ	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JOSE TORRES	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	TODD JACKSON	0.00	8.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	ERIC SPARKS	0.00	8.00	0.00	8.00	<input type="checkbox"/>

### Diary:

Dispute

**General Comments**                      **056**    W-L13-WEL.056

Deck Drop-In Welding at 13W

For detailed descriptions on welds performed and parameters see Scott Croft's diary (METS)

\* One welder is on the top deck welding at the corner weld where the automated machine was unable to weld.

\* There are four welders performing backgouging of the backing bar

\* One worker is welding at the "Watermelon" hole

\* One welder is welding at the stiffeners