



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:02 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 562 Const Calendar Day: 994 Date: 29-May-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [ ] If no, explain:

Diary:

Dispute

Cable Band Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the North main span cable bands installations . CCO # 247 . They started at 7:00 AM.

Obra , Carlos , Mario , Pablo , & Roger had to work on the rotations for cable bands # 102 , 100 , 96 , & 94 . Crews started on cable band # 102 They had to hook the cable band to the chain falls , measure & rotate according to the new orientation , torque the 4 corner bolts , snug the remaining bolts , release the chain falls , & mover to the next location . They started on cable band # 102 at 7:10 AM. They were done at 7:30 AM.

After that , crews had to work on cable bands # 10 96 , & 98 . Following the same procedures as previous cable band . Crews started on cable band # 100 at 7:35 AM. They were done rotating cable band # 94 at 8:45 AM. Crews had to wrap up their tools & equipments . They left at 9:00 AM.

( For CCO # 247 For All Employees 2.0 Regular Hours . )

Gary , Anthony , Ethan , & Jose had to work on cable band # 50 .lonny had to operate the winch . Crews had to install the remaining bolts , torque the corner 4 bolts , & snug the remaining bolts . They started at 7:10 AM. Crews were done at 8:10 AM.

After that , crews had to pull the spreader beam to the top , wrap up their tools & equipments . They were done at 8:50 AM. ( For CCO # 247 For All employees 2 Regular Hours )

Then , crews had to install cable bands # 108 & 110 . They started on cable band # 108 at 8:50 AM. Crews were done at 9:40 AM. They started on cable band # 110 at 9:45 AM. Crews were done at 10:05 AM. Crews had to mobilize their tools & equipments to work on cable bands # 108 & 110 on the South main span .

Guillermo & Jesus had clean the cable bands . They started at 9:00 AM. Crews were done at 9:40 AM.

Bill had to mobilize & set the Terex crane on the site for cable bands 108 & 110 at 8:45 AM. & he had to mobilize the crane to the South main span at 10:30 AM. Theodore had to operate the Gradall forklift to bring materials to the site .

Damon & I had to work on the North main span measurements from cable band # 74 to cable band # 50 . We had to measure the up hill , downhill gaps , distances , grooves , & center line offsets . We started at 10:30 AM. We were done at 12:30 PM.

In the afternoon , we had to measure the circumferences for cable bands 58 to 50 . We started at 2:30 PM. We were done at 3:00 PM. & I had to measure cable bands 108 & 110 . I was done at 4:00 PM.

After that , I had to work with Damon on the South main span suspenders for cable band # 96 . I was done at 4:30 PM.

In the office I had to work on the checklists for the North main span cable bands & daily reports .



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 562

Date: 29-May-2012 Tuesday

I was done at 6:30 PM.

**04-0120F4 Bid Item: 067 C-PWS-SUC.067 Compact Suspension Cables**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JESUS RUIZ	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	ANTHONY SMALER	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	2.00	0.00	0.00	2.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002343	GENERATOR, 7000 W MULTIQUIP						No	<input type="checkbox"/>
		1.00	0.00					
002154	Equipment, Crane, 60 Ton						No	<input type="checkbox"/>
		1.00	0.00	0.00	0.00			

