



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:04 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 311 Const Calendar Day: 994 Date: 29-May-2012 Tuesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:50 AM 06:30 PM Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Cable Suspenders

Overview of work today:

Installation of suspender ropes continued today in the North side-span & the South side-span, & was started today in the South main-span. Cable Band (CB) bolt tensioning was ongoing on the South main-span.

I was inspecting Aaron Kent's crew on suspender rope installation in the North side-span, & Tony Costa's crew / Obra Paulk's crew on suspender rope installation in the South side-span. See below for a list of labor for these crews. Others (S. Daouk, V. Altamarano, S. Soheili) were inspecting the suspender installation in the South main-span & the CB tensioning. See their diaries for additional details.

- I arrived at the pier 7 office at 06:50, & was on the bridge at 07:10.

\*\*\*\*\*

Work on suspender installation:

- From 07:10 until 08:30, Aaron's crew was prepping to install at PP22N.
- From 07:10 until 07:45, Tony's crew was prepping to install at PP18S.
- From 07:45 until 08:15, Tony's crew was installing the uphill suspender at PP18S.
- From 08:15 until 08:45, Tony's crew was transferring the suspender from the roller battery into the CB suspender groove. Also, they were prepping to install the downhill suspender at PP18S.
- From 08:30 until 09:20, Aaron's crew was installing the uphill suspender at PP22N.
- From 08:45 until 09:30, Tony's crew was installing the downhill suspender at PP18S.
- From 09:20 until 10:00, Aaron's crew was transferring the suspender from the roller battery into the CB suspender groove. Also, they were prepping to install the downhill suspender at PP22N.
- From 09:30 until 09:50, Tony's crew was transferring the suspender from the roller battery into the CB suspender groove at PP18S.
- From 09:50 until 11:30, Tony's crew was mobilizing the winch & roller battery to PP20S.
- From 10:10 until 10:50, Aaron's crew was installing the downhill suspender at PP22N.
- From 10:50 until 11:10, Aaron's crew was transferring the suspender from the roller battery into the CB suspender groove at PP22N.
- From 11:10 until 12:50, Aaron's crew was mobilizing the winch & roller battery to PP24N.
- From 11:30 until 12:10, Tony's crew was installing the uphill suspender at PP20S.
- From 12:40 until 13:40, Tony's crew was transferring the suspender from the roller battery into the CB suspender groove. Also, they were prepping to install the downhill suspender at PP20S.
- From 12:50 until 13:40, Aaron's crew was installing the downhill suspender at PP24N.
- From 13:40 until 14:15, Tony's crew was installing the downhill suspender at PP20S.
- From 13:40 until 14:20, Aaron's crew was transferring the suspender from the roller battery into the CB



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Wright, Doug    **Diary #:** 311    **Date:** 29-May-2012    **Tuesday**

suspender groove. Also, they were prepping to install the uphill suspender at PP24N.

- From 14:15 until 14:30, Tony's crew was transferring the suspender from the roller battery into the CB suspender groove at PP20S.
- From 14:20 until 15:00, Aaron's crew was installing the uphill suspender at PP24N.
- From 14:30 until 15:30, Tony's crew was mobilizing the winch & roller battery to PP22S.
- From 15:00 until 15:30, Aaron's crew was transferring the suspender from the roller battery into the CB suspender groove at PP24N.
- From 15:30 until 16:45, Aaron's crew was mobilizing the winch & roller battery to PP26N.
- At 15:30, Tony's crew was pulled away to work on the South main-span. They were setting up the suspender erection frame & winches to get ready to start installing suspenders. After this point, the installation on the South side-span was done by Obra Paulk's crew.
- From 16:10 until 16:45, Obra's crew was installing the uphill suspender at PP22S.
- From 16:45 until the end of the shift, Obra's crew was transferring the suspender from the roller battery into the CB suspender groove at PP22S.
- Note: Throughout the shift, I checked each installed suspender to make sure that the center mark was aligned with the top groove between CB halves, & that the red reference line was oriented away from the center of the CB.
- At 17:10, Aaron's crew & Obra's crew wrapped up the tools to end their shift.
- At 17:20, I left the bridge.
- From 17:30 until 18:15, I spoke with Roman Granados & Warren Collins to give them a status update from the field. Also, I did misc office work (checked email, organized some paperwork needed in the field, etc).
- From 18:15 until 18:30, I wrote my diary for the day.

**04-0120F4    Bid Item: 067    C-PWS-CBD.067    Install Cable Bands**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>

