



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 609 Const Calendar Day: 996 Date: 31-May-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 21-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day If no, explain:

Diary: Dispute

General Comments

Clear and cool

- Email review
- 0800 hrs Safety Meeting
- Review bootleg copy of Submittal 2668R01 – Lift 12 Drop In Erection Plan.
- Site visit to observe CCO 216 work. There is one worker drilling holes in the top deck of YBITS W -Line for the Hinge KW Falsework.
- Site visit later in the day to take intern Michael Cheng out and observe the material for Hinge KW falsework.

No overtime accrued today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination
 AMERICAN BRIDGE/FLUOR, A JV

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MICHAEL DRAPER	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary: Dispute

CCO # 216 **001** 0-HKC-000.208

THIS WORK IS FOR CCO 216, NOT CCO 208. THERE IS NO BID ITEM TO PICK FOR CCO 216.

* Mike Draper spent 8 hours drilling holes in W2 and YBITS for the Hinge KW falsework.