



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 063 Const Calendar Day: 998 Date: 02-Jun-2012 Saturday
 Inspector Name: Awal, Mohammad Title: Transportation Engineer
 Inspection Type: Intermittent
 Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
 Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Welding;

13m Diaphragm (QA: J. Lizardo)

Welding corner 100 mm thick stiffener plate at outer east diaphragm weld #142-2.

Grinding weld #W111 at south diaphragm.

Electro-Slag Weld (ESW) (QA: W. Clifford)

ESW weld repairs welding identified as "E" in progress.

ESW weld repairs welding identified as "H" started

QC personnel performing UT of welds identified as "T", "V", "R", "N" and "W".

Details of welding operation are available in QA reports.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	HAN YU	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	0.00	8.00	0.00	8.00		<input type="checkbox"/>