



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 4:03 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 318 Const Calendar Day: 2 Date: 06-Jun-2012 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:50 AM 07:30 PM Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary:

Dispute

Cable Suspenders

Overview of work today:

Installation of suspender ropes continued today in all spans. Also, they completed the tie-up of the catwalk to the cable on the South main-span, & started tying up the catwalk on the South side-span. Also, they were doing prep work at the suspender brackets at PP104S & 106S to get ready for Cable swing-out of the South main-span.

I was inspecting Richard Chouinard's crew on suspender rope installation in the North side-span, & Obra Paulk's crew on suspender rope installation in the South side-span. See below for a list of labor for these crews. Others (S. Daouk, V. Altamarano) were inspecting the suspender installation in the North & South main-spans. See their diaries for additional details.

- I arrived at the pier 7 office at 06:50, & was on the bridge at 07:15.

Work on suspender installation:

- From 07:00 until 08:50, Obra's crew was prepping to install at PP40S.
- From 07:00 until 07:30, Richard's crew was prepping to install at PP40N.
- From 07:30 until 08:40, Richard's crew was installing the downhill suspender at PP40N.
- From 08:40 until 12:45, Richard's crew was transferring the downhill suspender at PP40N from the roller battery into the CB suspender groove. Also, they were prepping to install the uphill suspender at PP40N.
- From 08:50 until 10:45, Obra's crew was installing the downhill suspender at PP40S.
- From 10:45 until 13:20, Obra's crew was transferring the downhill suspender at PP40S from the roller battery into the CB suspender groove. Also, they were prepping to install the uphill suspender at PP40S.
- From 12:45 until 14:00, Richard's crew was installing the uphill suspender at PP40N.
- From 13:20 until 14:50, Obra's crew was installing the uphill suspender at PP40S.
- From 14:00 until 16:30, Richard's crew was transferring the uphill suspender at PP40N from the roller battery into the CB suspender groove.
- From 14:50 until 17:15, Obra's crew was transferring the uphill suspender at PP40S from the roller battery into the CB suspender groove.
- From 16:30 until the end of the shift, Richard's crew was de-mobilizing their tools & equipment since they are finished installing suspenders in the North side-span.
- At 17:10, Richard's crew wrapped up the tools to end their shift.
- From 17:15 until the end of the shift, Obra's crew was de-mobilizing their tools & equipment since they are finished installing suspenders in the South side-span.
- Note: Throughout the shift, I checked each installed suspender to make sure that the center mark was aligned with the top groove between CB halves, & that the red reference line was oriented away from the



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wright, Doug Diary #: 318 Date: 06-Jun-2012 Wednesday

center of the CB.
 - At 18:40, I left the bridge.
 - From 19:00 until 19:30, I wrote my diary for the day, & checked email.
 .

04-0120F4 Bid Item: 067 C-PWS-CBD.067 Install Cable Bands

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	2.00	12.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>

