



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 068 Const Calendar Day: 3 Date: 07-Jun-2012 Thursday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Tower Activities

Welding:

Electro-Slag Welding (ESW) (QA: William Clifford & Rodney Patterson)

Excavating ESW weld designated as "S" to remove indication for UT rejects.

Continue welding excavations at ESW "M" excavations.

CCO 201 work (QA: J. Lizardo)

Welding padeyes at elevation 43M

Total padeyes welded was 12.

Details of welding operation are available in QA reports.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	Luo HUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	JNM	HAN YU	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	XIAO JIAN WAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JIN PEI WANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

CCO-201 Bid Item: 001 0-HLF-000.201 Handrails & Ladders at Strut Façade

AMERICAN BRIDGE/FLUOR, A JV

Labor

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Awal, Mohammad Diary #: 068 Date: 07-Jun-2012 Thursday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	DEVAN MURPHY	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	RORY HOGAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

