



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:54 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 787 Const Calendar Day: 4 Date: 08-Jun-2012 Friday
Inspector Name: Wilcox, Jason Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 06:30 am 07:00 pm Break: 00:30 Over Time: 04:00
Federal ID:
Location:
Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70
Precipitation Condition Clear

Working Day [checked] If no, explain:

Diary:

Dispute

General Comments

Clear and mild

[checkbox]

- Site visit this morning. Workers are continuing to place shims on top of the bearing plates on both the YBITS and W2 structures.
•0830 hrs OBG Staff Meeting
•Pulled the Orange Tags from the shipping boxes containing the first 2 Hinge K Spherical Bearing Assemblies and gave them to Barbara McDowell. I also informed Bonnie Holt that the Materials On Hand payment for these items is OK to pay.
•Discuss the E2 Bearing and Shear Key Surveying Plan with Matt Bruce.
•Diary work
•Site visit. Observed the placing of grout under the North and South ends of the Falsework bases. Also, the lifting rods were installed on the first tub and some shims had to have holes torched in them to allow for the threaded anchors to fit.

I accrued 4 hours of overtime covering the Contractor's hours today. They are working 12 hour shifts now until further notice.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and workers: SCOTT ROSS, JAMES MIRANDA, MICHAEL DRAPER, RYAN NASH, JAMES BENNINGHOVE.

