



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:01 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 572 Const Calendar Day: 5 Date: 09-Jun-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 03:30 pm Break: 00:30 Over Time: 09:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 7:45 AM. Crews had to work on the North main span erecting the suspender ropes for cable bands # 56 & 58 . They started at 7:50 AM.

Gary & Ryan had to work on the W line rigging materials to the site . Mario , Jeffery , & Mathew had to work on the erection . Pablo had to operate the winch . Carlos & Jose had to work on the openings on the catwalk .

Crews started to work on the uphill suspender rope for cable band # 56 at 7:55 AM. Downhill rope was erected & the uphill suspender was hooked to the cable on Friday . Crews started to pull the cable at 7:55 AM. Catwalk crews had to align & adjust the red line outward , center the suspender with the center of the cable band , & set it in the groove . They were done at 9:30 AM.

After that , crews had to disassemble & mobilize the roller frame , mobilize their tools , & equipments to cable band # 58 , & assemble the roller frame . They started at 9:35 AM. Crews were done at 10:50 AM.

Then , crews had to cut the wire mesh , lower the rope , pull the 1st cable , sent it back to the ground , hook the 2nd cable , pull it down , hook the downhill suspender rope , & pull it . They started at 10:55 AM. The suspender rope was lifted & set on the ground at 11:50 PM

Jeffery , Mario , & Mathew had to wrap up their tools & equipments . They left the site at 12:00 PM.

In the afternoon , Pablo , Carlos , Ethan , Gary , & Ryan had to complete the work on the cable band . Ethan , Jose , & Pablo had to center & adjust the suspender rope , & set it in the groove . They started at 12:40 PM. Crews were done at 1:10 PM.

Then , crews had to erect the uphill suspender rope . Following the same procedures as previous suspender rope . Crews started on the uphill rope at 1:15 PM. They were done at 2:40 PM.

In addition to that , crews had to disassemble the roller frame & lower it East . They were done at 2:55 PM. Crews had to wrap up their tools & equipments. They left at 3:10 PM.

Jose & Carlos had to work on the openings after the suspender work is completed . Crews had to cover the hole with screen mesh , cut to size new wire mesh , over lap it with the existing mesh , place wooden beam , & tie them all . They started on cable band # 56 at 10:30 AM. Crews were done at 1:00 PM.

Renaissa had to work on the catwalk house keeping , remove the broken wooden beam , covers , & place new beams & covers . Crews were done at 2:50 PM. They left at 3:00 PM.

Carlos left at 11:00 AM. He had to work on cable band # 60 with Carlos G. to the end of shift .

In the office I had to close all the reports for the suspender ropes erection . I started at 6:00 AM. I was done at 3:30 PM.

04-0120F4 Bid Item: 067 C-PWS-TCB.067 Tension Cable Band Bolt



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 572 Date: 09-Jun-2012 Saturday

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer		RENAISSA WEISS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	0.00	4.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	3.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	0.00	5.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	0.00	5.00	0.00	5.00		<input type="checkbox"/>

