



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 025 Const Calendar Day: 11 Date: 15-Jun-2012 Friday
 Inspector Name: Schmitt, Alex Title: Transportation Engineer
 Inspection Type: No Inspection
 Shift Hours: 08:15 am 06:30 pm Break: Over Time: 01:45
 Federal ID:
 Location:
 Reviewer: Boal, Brian Approved Date: 09-Oct-13 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 70 - 80
 Precipitation None Condition Clear

Working Day If no, explain:

Diary: Dispute
CCO # 96 @ ~10-Ac. Site
Materiel Storage
 Laborers installed corner protection to OBGD Mock-Up/ Test Panel at Public Information Trailer. Work not observed this day: ABFJV did not provide me Notice. ABFJV Engineer KatherineQ called me 06-20-12 W @ 06:38 Hrs. (the following week; I was on Vacation) - has Extra Work Report for me to sign; could wait until I returned next week. Told me she hadn't called me until PIO © (Steve Padilla?) confirmed that they were happy with edge bumper protection for their Visitors. Met with KQuillin 06-26-12 W ~Noon to review & sign her EWDRReport; cursory look at work performed done.

CCO-096 Bid Item: 001 0-FSW-EFA.096 Field Site Work
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	FOR	EVERARDO HERNANDEZ	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	IGNACIO GARCIA	1.00	0.00	0.00	1.00		<input type="checkbox"/>

Material

Description	Invoice No	Invoice Date	TL 29	Qty	UOM	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Polymer Bumper sleeves			<input type="checkbox"/>	0.00			<input type="checkbox"/>

Diary: Dispute
Contract Work **001** 0-FSW-EFA.096
 Daily work - Cf. Hard Copy ASR Report (scan) & PegBook for details:
 Hand over Meeting w/ Tai-Lin over Extensometer work - I'm away next week; he's off tomorrow/ Saturday. REBorja to help cover work. NSS CBBolt Re-Tensioning begun. (A) ABCM BBoal says has no Extensometer from New Carquinez Bridge. SECO/ QC's AllenM replies may be restarting Extensometer work after lunch.
 (A) ABCM BBoal says to ask DMBrown to survey O.T. Back-Up by Diaries - mine hard copy (to be scanned).
 SAS Main Conf. Room: CT HQ Webinar <=> T1 Foundation Quality/ Testing vs. SacBee Reporter claims.
 (A) ABCM BBoal meeting over WJSaddle Construction Jacks - Calibration Verification @ SDI; I rec. HQ METS bring down Calibrated Load Cells.
 Discussion with MattHB - Surveying, Extensometer, Saturday work.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Schmitt, Alex

Diary #: 025

Date: 15-Jun-2012

Friday

Var. discussions DorisJC - West Oakland BART fire yesterday; PT (PDD) usage.

RJBrignano lent me his CHC # 1557 - Headed to Bridge ~1245 Hrs. to meet SECO/ QC over Extensometer work. Noted ~18 Light Poles erected So. Rail on W/Bd. Girder. Met Tai-LinL & ABFJV's ASingh at SECO/ QC Conex (BenJ off today) - took Standard Bar Reading, then we all headed to N40. ~1/2-Hr. Delay: ABFJV's AnkurS went looking for ladder to climb atop CB N40. Took Standard Bar Close-Out Reading at SECO Conex ~1430 Hrs. - let Tai-LinL head back to Ofc. ASAP to input Readings for Calcs.: Closed at 0.0041 - over 0.0039 allowable, but OK since Interim Tensioning Measurements; discussed with ASR MHBruce & Tai-LinL. ASR LCFWoo watching re-Tensioning work - ARE SamP earlier. ABFJV's ScottY & ASingh indicate no CBBolt Tensioning work tomorrow/ Saturday by IWF Sturgeon: Primarily Friction Clamp & Swing-Out Prep. Work (No. & So.). Returned SAS FO~1515 hrs. Went over Extensometer measurements & calcs. w/ Tai-LinL.

SAS Coffee Club work - procured supplies (~1615-1700 Hrs.), re-stock upon return. Picked up DamonMB walking back on Burma Rd. vic. Maritime ~1620 Hrs.

Misc. discussion ("N") Custodian Armando ~1800 Hrs.

Work Hours = 0826-1826: OT = 1:37 (no lunch).