



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:30 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 333 Const Calendar Day: 17 Date: 21-Jun-2012 Thursday

Inspector Name: Iranmanesh, Abbas Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Granados, Roman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 4PM 60 - 70

Precipitation None Condition Sunny

Working Day If no, explain:

Diary:

Dispute

Work description.

Diary June 21, 2012

The ABF crew had the following activities at the yard Pier7:

- 1- The crew continued working on the removal beam assembly based on the drawing sheet # FW662-03EM which still is not available in the PMIV system.
- 2- The ABF crew started fabrication of the load transfer jacking Bracket.

The Crews involved in the activities:

- Kevin Kananen (8hrs)
- Chau Tran (8hrs)
- Roby Smith (8hrs)
- Jeremy Hodge (8hrs)
- John Gagnon (Op.) (8hrs)

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
		CHAU TRAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
		ROBY SMITH	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JEREMY HODGE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	KEVIN KANANEN	8.00	0.00	0.00	8.00		<input type="checkbox"/>

