



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 584 Const Calendar Day: 18 Date: 22-Jun-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Cable Compaction

ABF crews came to the site at 6:50 AM. Crews had to work on the North main span cable compaction & work on the cable swing out . They started at 7:00 AM.

[]

Obra , Carlos , Jeffery , Mario , & Roger had to work on the cable compaction . Crews had to prepare their tools & equipments . They started to compact at PP 116 - 4 at 7:10 AM. They had to compact the cable , measure the height , width , release the pressure , re-compact , re-measure , install the strap , release the cable , & move to the next location .

Crews had to stop at 8:00 AM. to remove the hydraulic pump from the compactor & set it on the platform in order to pass the hand rails on the platform . Crews were done at 8:30 AM. Crews had to stop at 10:00 AM. & wait for the swing out crews to swing out the cable in order to pass the OBG side . Crews resumed compacting at 11:15 AM. Crews had to compact each location twice to be within the tolerances . They were done compacting the North cable at 4:20 PM.

After that , crews had to back up the compactor 10 meters West , disassemble & fly the hydraulic unit & the accessories . They started at 4:30 PM. Crews were done at 5:50 PM. Crews left at 5:00 PM.

Vernon had to operate the 90 ton Grove crane to the end of the shift .

Anthony , Augie , Barry , Casey , & Jacob had to work on the North cable swing out .. Crews had to prepare their tools , equipments, reroute the power line , & connect the hydraulic hoses . They were done at 7:15AM. Anthony started to swing out the cable at 7:20 AM. At 8:35 AM. Crews had to stop to remove one hand rail because the hand rail was in the path of the cable , & install new safety cables instead . They were done at 9:00 AM. Crews resumed to swing the cable at 9:05 AM. They were done at 11:20 AM.

After that , crews had to mobilize to swing out the South cable . They started at 11:30 AM. Crews were done at 12:00 PM.

In the afternoon , crews came to the main span . They had to work on house keeping , pull out of the site their tools , equipments. & the remaining sections of the approach platform . Crews were done at 1:45 PM. They left at 1:50 PM.

I had to measure the height , width , & circumference of the cable at every compacted location . Height range between 788 mm. & 796 mm. Width range between 783 mm. & 792 mm. Circumference range between 2482 mm. &2495 mm.

In the office I had to work on the check lists for the cable compaction for this week , work on my report . I was done at 6:30 PM.

Table with 4 columns: Bid Item: 067, C-PWS-SUC.067, Compact Suspension Cables, AMERICAN BRIDGE/FLUOR, A JV

Table with 8 columns: Labor, Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 584 **Date:** 22-Jun-2012 **Friday**

Contractor:								
AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JACOB MECHE	7.00	0.00	0.00	7.00	<input type="checkbox"/>	
Ironworker	JNM	CASEY LUX	7.00	0.00	0.00	7.00	<input type="checkbox"/>	
Ironworker	JNM	BARRY ROTHMAN	7.00	0.00	0.00	7.00	<input type="checkbox"/>	
Ironworker	APP	AUGIE SOLIS	7.00	0.00	0.00	7.00	<input type="checkbox"/>	
Ironworker	FOR	ANTHONY COSTA	7.00	0.00	0.00	7.00	<input type="checkbox"/>	
Operator	APP	Vernon Hubert	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Equipment								
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2321	Equipment, Crane, 90 Ton Rough Terrain					No		
		0.00	0.00	0.00	0.00		<input type="checkbox"/>	

