



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 588 Const Calendar Day: 23 Date: 27-Jun-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on jacking brackets , & work on the East end platform on the South main span . They started at 7:00 AM.

Anthony , Augie , Barry , Casey , & Jacob had to work on the jacking brackets . Crews had to weld the bearing plates on the upper & lower brackets . They had to grind , clean the welding areas , center & weld the plates . They started at 7:10 AM. Crews had to weld 4 plates on the top brackets , 4 on the middle bracket , & 2 plates on the lower brackets .

In addition to that , crews had to bring the remaining brackets form the main spans , & deliver them back to their locations after the work is done . Crews ran out of the bearing plates at 1:00 PM.

Crews had to work on house keeping , wrap up their tools , equipments fly , & set on the barge the 2 compactors . They were done at 2:50 PM. Crews left at 3:00 PM.

Obra , Carlos , Jeffery , Mario , Rigoverta , & Roger had to work on the East end , on the South side . Crews had to work on the existing platform modifications for the high lines . They started at 10:30 AM. Crew had to remove the hand rails on the West side of the platform , fly & erect the West cross beam , install , snug , & tension the bolts. Crews were done at 3:00 PM.

After that , crews had to erect the bracing & kicker cross members . They started at 3:20 PM. Crews were done at 4:00 PM.

In addition to that , crews had to readjust the working platform at PP # 10 . Crews had to align the slots on the platform with the holes on the lower jacking brackets in order for the rods to go through . Crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM.

In the office I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	WILLIAM ALGER	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	BARRY ROTHMAN	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 588 **Date:** 27-Jun-2012 **Wednesday**

Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2243	WELDING EQUIPMENT						No	
			8.00	0.00	0.00	0.00		<input type="checkbox"/>
2321	Equipment, Crane, 90 Ton Rough Terrain						No	
			6.00	2.00	0.00	0.00		<input type="checkbox"/>

