



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 089 Const Calendar Day: 23 Date: 27-Jun-2012 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition Sunny, Warm

Working Day  If no, explain:

**Diary:** Dispute

**General Comments**

FWS was installing 2 1/2" domestic water piping along the south barrier of the WB bridge at approximately PP 119. Installing clips for the PS-5 pipe support per RFI 2870 (This work is extra work at force account). Marked the limits of the DIP and carbon steel pipe at the top of the W2 columns which will be painted gray per CCO 45S4.

**04-0120F4 Bid Item: 123 0-000-000.123 CCSF WATER MAIN (12 NPS)**  
 AMERICAN BRIDGE/FLUOR, A JV

**Diary:** Dispute

**MEP Field Work 123 0-000-000.123**

An ABFjv welder was welding the clips for the PS-5 pipe supports on the bridge deck outside the south barrier of the WB bridge at PP 120.

**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**  
 F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>

**Diary:** Dispute

**MEP Field Work 125 0-000-000.125**

The FWS Crew was working on installing the 2 1/2" water line along the south barrier of the WB bridge at approximately PP 119.

**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**  
 AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	KEVIN KANANEN	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JEREMY HODGE	2.00	0.00	0.00	2.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 089

Date: 27-Jun-2012 Wednesday

Ironworker JNM HENRY BROWN 5.00 0.00 0.00 5.00

### Diary:

Dispute

#### MEP Billing 001 0-MSI-EFA.187

ABF welder Eddie Brown installed PS-5 clips at PP 120 and 120.5 per RFI 2870. Mr. Brown spent 5 hours welding the clips into place.

J Hodges and K Kananen spent 2 hours each fabricating the PS-26 lugs per the direction given in RFI 2877R01. The Department was not informed of this extra work, nor did a Department representative view the work. However, the man hours used is reasonable for this operation. I inspected the finished product and determined that it conformed to sketch provided with the RFI.