



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:57 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 589 Const Calendar Day: 24 Date: 28-Jun-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the jacking brackets , & erect the working platforms on the North side span . They started at 7:00 AM.

Roger , Carlos , Jeffery , Mario , & Rigoverta had to work on the working platforms a the East end & on the side span

Crews started on the East end . They had to place & weld the hand rail on the West side of the platform . They started at 7:10 AM. Crews were done at 8:15 AM. They had to wrap up their tools , equipment , & mobilize to work on the working platform at PP # 10 on the North side span . They left at 8:25 AM.

After that , crews had to erect the platforms for the suspender ropes . Crews had to set 4 come- along on the suspender bracket , hook the platform to the Gradall fork lift , lower the platform hook the come- along , level the platform , hook the cables , place the hand rails , safety cables . They started on the platform at PP # 10 at 8:40 AM. Crews were done at 10:05 AM.

Then , crews had to mobilize to work on the platform at PP # 14 . Following the same procedures as previous platform . Crew started on the platform at PP # 14 at 10:30 AM. They were done at 11:45 AM.

They started on the platform at PP # 18 at 11:50 AM. Crews were done at 1:25 PM.

They started on the platform at PP # 22 at 1:30 PM. Crews were done at 2:10 PM.

They started on the platform at PP # 26 at 2:20 PM. Crews were done at 3:10 PM.

They started on the platform at PP 30 at 3:30 PM. Crews were done at 4:00 PM.

They started on the platform at 34 at 4:10 PM. Crews were done at 4:40 PM.

Crews had to work on house keeping , wrap up their tools & equipments . They were done 4:50 PM. They left at 5:00 PM.

Bill had to operate the Gradall fork lift . He had to work with the platform erection crews & he had to work with the welding crews

Anthony , Augie , Barry , Casey , Jacob , & Jonathon had to work on the jacking brackets . Crews had to grind , clean , center , & weld the bearing plates . Crews had to weld 4 bearing plates on the top & middle brackets & 2 bearing plates on the lower brackets .

In addition to that , crews had to remove most of the bolts on the top brackets in order to break it into 2 pieces while erecting the top brackets on the site . They started at 8:00 AM. Crews were done at 4:50 PM. They had to wrap up their tools & equipments . They left at 5:00 PM.

Nicholas , & Theodore had to work with the welding crews . Crews had to operate the fork lifts . They had to bring materials to the site , bring the brackets & deliver them back to their locations .



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 589

Date: 28-Jun-2012 Thursday

In the office I had to work on my report . I was done at 5:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|------------------------------------------------|-------|-------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Operator | OTH | THEODORE ROHR | 8.00 | 0.00 | 0.00 | 8.00 | | <input type="checkbox"/> |
| Operator | OTH | WILLIAM ALGER | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JONATHON BISKNER | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JACOB MECHE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CASEY LUX | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | BARRY ROTHMAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | AUGIE SOLIS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | FOR | ANTHONY COSTA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | RIGOVERTO GARCIA | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | MARIO MARQUEZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | JEFFERY STEWART | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CARLOS BUSTAMANTE | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |

Equipment

| Equipment ID | Description | RT Hrs | OT Hrs | ST Hrs | IT Hrs | Remarks | Dispute |
|------------------------------------------------|-----------------------------------|--------|--------|--------|--------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | |
| 000437 | FORKLIFT, GRADALL 544D 10,000 LBS | | | | | No | <input type="checkbox"/> |
| 2243 | WELDING EQUIPMENT | 6.00 | 2.00 | 0.00 | 0.00 | No | <input type="checkbox"/> |
| | | 8.00 | 2.00 | 0.00 | 0.00 | | <input type="checkbox"/> |

