



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:55 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 601 Const Calendar Day: 38 Date: 12-Jul-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:55 AM. Crews had to work on the erection tower at 145 meters , work on the saddle , work on the working platform on the South side span , & work on the catwalks .They started at 7:00 AM.

[]

Obra , Carlos , Mario , & Roger came to the tower at 7:40 AM. . They had to work on the saddles on the top of the tower . Crews had to stab the 20 - 100 mm. rods , place the washers , install the nuts & the lock nuts .

Nick flew the rods to the site at 7:50 AM. Obra & Roger had to sort & set the rods in the designated holes . Carlos & Mario had to place the washers , run the lock nuts , the nuts , & adjust the rods in the saddles . They started at 8:00 AM.

Stabbing the rods in the saddle was done at 12:00 PM. Obra & Roger joined Carlos & Mario on the washers & nuts placement . Crews were done at 4:55 PM. They had to wrap up their tools & equipments. Crews left at 5:00 PM.

20 rods were completed & locked in place . 3 full rods & 2 short rods will be installed tomorrow .

Matt , Lonny , Pablo , Mathew , & Rene had to work on the working platforms erections on the South side span . Crews had to complete the work on the platform at PP # 12 . They had to install the suspender cables , place the clamps , adjust the platform to the required elevation & lock it in place . They started at PP # 12 at 7:15 AM. Crews were done at 8:15 AM

After that , crews had to mobilize their tools , equipments , & the Grove crane to work on the platform at PP # 16 . Crews had to hook the platform to the crane , fly , hook the chain falls , on the suspender bracket , hook the chain falls to the platform , hook the inner cables , release the crane , & use the chain falls to lower & adjust the platform . They started at 8:30 AM. crews were done at 10:00 AM.

Then , crews had to work on the platform at PP # 20 , 24 , 28 , 32 , & 36 . Following the same procedures as previous platforms . Crews started at 10:20 AM. They were done at 4:50 PM. Crews left at 5:00 PM.

Jeffery had to operate the 20 ton Grove crane . He had to work with the platform erection crews .

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the erection tower platform at 145 meters . Crews had to remove the grating & hand rail on the East side of the platform in order to erect the suspender ropes . Install life lines , & block the access to the East area of the platform . They started at 7:15 AM. Crews were done at 2:00 PM.

After that , crews had to remove the over hang & fly it out of the site . They started at 2:05 PM. Crews were done at 6:50 PM. They had to wrap up their tools & equipments . Crews left at 7:00 PM.

Nicolaus had to operate the Favco crane . He had to work with the platform disassembling crews & he



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 601 **Date:** 12-Jul-2012 **Thursday**

had to fly materials to the site for the rod crews

Guillermo , Christian , Jose A. Jr. Hector , Jesus & Cortez had to work on the North side span . Carlos M. , Luis , Carlos G. , & Jose P. had to work on the South main span . Crews had to work on the catwalk opening . They had to cut to size the screen mesh & the wire mesh , overlap the existing wire mesh , & secure them with tie wire . They started at 7:15 AM.

Carlos , Jose P. Carlos G. & Luis were done on the South main span at 11:15 AM. Crews had to mobilize their tools & equipments to work on the South side span . They started at 11:30 AM.

All crews were done at 6:45 PM. They had to wrap up their tools & equipments. Crews left at 7:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MATTHEW COCHRAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Operator	JNM	JEFFREY SCOTT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Christian HERNENDEZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	PABLO RAMIREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS MONTEJANO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	GUILLERMO LIMON	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	FOR	JOSE AVILA	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	4.00	0.00	12.00		<input type="checkbox"/>
Ironworker	APP	LONNY CANDELARIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
437	FORKLIFT, GRADALL 544D 10,000 LBS	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton	0.00	0.00	0.00	0.00		No	<input type="checkbox"/>

