



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:55 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 602 Const Calendar Day: 39 Date: 13-Jul-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the saddles , work on the platform at 145 meters , work on the working platform for the jacking system , & work on the suspender rope installation at cable band # 48 . They started at 7:00 AM.

Obra , Carlos , Jeffery , Mario , & Roger had to work on the top of the tower on the saddles . Crews had to work on the remaining 3 full rods . They had to place the washers , install the lock nuts , & the nuts & lock them in place . They started at 7:10 AM.

In addition to that , crews had to install the 2 short rods at hole # 12 , place the washers , & nuts . Crews could not run the nuts in rod # 5 . The thread of the rod is different than the thread of the nut . Crews had to use the extra rod to stab it in hole # 5 .

After that , Obra & Mario had to tension the rods using the tight bolt tensioning machine . Crews had to connect the air & hydraulic hoses , set the hydraulic jack on rod # 10 . Crews started to tension rod # 10 at 9:30 AM. They were done at 4:45 PM. Rods # 4 to rod # 24 were tensioned & the nuts were locked rods # 1 , 2 , 3 , & # 12 the North short rod have to be tensioned & the nuts locked tomorrow .

Roger , Carlos , & Jeffery had to mobilize their tools & equipments. & work with Bob on the West loop . Crews had to tension the 36 mm. Bolts on the jacking saddle & the side saddles . Crews left the site at 10:00 AM. They were done at 4:50 PM. Crews had to wrap up their tools & equipments . Tensioning crews left at 5:00 PM.

Richard , Carlos , & Zack had to pull out the working platforms that were installed by Matt & his crews this week on the South side span . Crews started at 7:00 AM. They were done at 11:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the erection tower . Crews had to work on the platform at 145 meters . They had to install the hand rails . They started at 7:10 AM. Crews were called at 10:00 AM. to work on the suspender rope for cable band # 48 on the North main span .

Crews had to mobilize their tools & equipments to the W line & to the catwalk , bring materials to the site , connect the power & air lines , set the winches , cut the wire mesh on the catwalk . They started at 10:20 AM. Crews were done at 3:00 PM.

After that , crews had to hook the upper suspender rope to the Favco crane , lift , set on the roller on the top of the cable band , hook the winch , & pull it down . The suspender rope was not centered . It was left on the roller . Work will be completed tomorrow . They started at 3:20 PM. Crews were done at 4:50 PM.

In the office I had to work on my reports for this week . I was done at 7:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 602

Date: 13-Jul-2012

Friday

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:		AMERICAN BRIDGE/FLUOR, A JV						
Ironworker	APP	ZACHARIAH MACDONALD	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	JNM	JOHN GAGNON	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:		AMERICAN BRIDGE/FLUOR, A JV						
002363	Equipment, Crane, 20 Ton						No	
			4.00	0.00	0.00	0.00		<input type="checkbox"/>