



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:55 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 603 Const Calendar Day: 42 Date: 16-Jul-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Suspender Ropes Activities

In the morning , I did not have any specific activities . I had to work with Loraine on tensioning the cable band bolts at # 104 , 106 , 108 , & 110 on North & South main spans

Lorraine had to stay with the crews in the man lift & I had to witness the gauge & count the trials . I started at 10:15 AM. I was done at 2:40 PM.

In addition to that , I had to cover the activities for Victor on the lower suspender rope erection at cable band # 48 on the North main span until 8:00 AM.

Obra , Rigovertto , & Roger came to the site at 2:50 PM. Crews had to work on the South side span . They had to center the suspender ropes at cable band # 10 . They started on the upper rope at 3:15 PM. Crews were done at 3:35 PM. They started on the lower rope at 3:40 PM. Crews were done at 4:10 PM.

After that , crews had to mobilize their tools , equipments , & the JLG man lift to work on the North side span at cable band # 22 . They started to center the upper suspender rope at 4:20 PM. Crews were done at 4:45 PM.

In addition to that , crews had to place 25 mm. thick rubber strips on the suspender ropes & install keeper plates to keep the ropes in place . Crews were done at 5:00 PM. They had to wrap up their tools & equipment. Crews left at 5:10 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	ROGELIO RUIZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	2.00	0.00	2.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
437	FORKLIFT, GRADALL 544D 10,000 LBS	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton	0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

