



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:59 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 339 Const Calendar Day: 42 Date: 16-Jul-2012 Monday
Inspector Name: Wright, Doug Title: Transportation Engineer
Inspection Type: Intermittent
Shift Hours: 07:00 AM 06:00 PM Break: 00:30 Over Time: 02:00
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [checked] If no, explain:

Diary: Cable Suspenders
Overview of Cable work today:
The following work was ongoing today on the Cable:
- Installation of load transfer (LT) jacking brackets, rods, & hydraulic jacks.
- Installation of LT access platforms.
- Re-tensioning of Cable Band (CB) bolts on the North main-span.
- Installation of suspenders for phase-2 LT
I was inspecting Gary Anderson's crew & Aaron Kent's crew on installation of LT jacking brackets & access platforms. See below for details & a list of labor for these crews. Others (Sami Daouk, L. Woo, V. Altimarano) were inspecting the tensioning of tie-rods, re-tensioning of CB bolts, & installation of jacking brackets & access platforms by other crews. See their diaries for details on that work.
- I arrived at the pier-7 office at 07:00, & was on the bridge at 07:15. At this time, Gary's crew was installing the suspender sockets into the suspender bracket & installing the upper beam of the jacking bracket at PP90N. Aaron's crew was installing LT access platforms & ladders.
- At 09:30, Gary's crew started to install jacking bracket rods & hydraulic jacks in the South main-span.
- At 09:45, I left the bridge to do some office work at the pier 7 office.
- From 10:00 until 11:30, I created some tracking spreadsheets to record the displacements & loads on suspenders during the inspection of the upcoming LT operation.
- At 11:45, I arrived back on the bridge. At this time, Gary's crew was still installing jacking bracket rods & hydraulic jacks in the South main-span. Aaron's crew was doing some misc work on the East end of the OBG.
- At 13:15, I left the bridge to attend a meeting at pier 7.
- From 13:30 until 15:00, I attended a Cable staff meeting where we discussed staffing of the upcoming LT operation. We also discussed what data we should record during jacking of the suspenders during LT.
- At 15:15, I arrived back on the bridge. At this time, Gary's crew was still installing jacking bracket rods & hydraulic jacks in the South main-span. Aaron's crew was installing LT access platforms & ladders.
- At 17:05, the crews wrapped up their tools to end their shift.
- At 17:15, I left the bridge.
- From 17:30 until 18:00, I wrote my diary for the day, checked email, & updated the LT inspection tracking spreadsheets that I started to create earlier today.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders
AMERICAN BRIDGE/FLUOR, A JV

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 339

Date: 16-Jul-2012

Monday

Contractor: AMERICAN BRIDGE/FLUOR, A JV

Ironworker	JNM	STANLEY DALIE	8.00	0.20	0.00	8.20	<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	Zach MacDonald	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	HENRY HERNANDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	GARY ANDERSON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	PATRICK OLEARY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	CARLOS VALVERDE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	AARON KENT	8.00	2.00	0.00	10.00	<input type="checkbox"/>