



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:54 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 604 Const Calendar Day: 43 Date: 17-Jul-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the suspender ropes at cable bands # 48 , 78 & 90 on the South main span & install the keeper brackets . They started at 7:00 PM.

Obra , Rigovertto , & Roger had to work on the suspender ropes . Mario joined them at 9:00 AM. Carlos & Jeffery joined them at 11:00 AM.

Crews had to center both suspender ropes at cable band # 78 on the South main span . They had to mobilize the JLG man lift , tools , & equipments . They were done at 7:20 AM. They started to center the upper rope at 7:25 AM. Crews were done on the lower rope at 8:30 AM.

After that , crews had to center the upper rope at cable band # 90 . They started at 8:35 AM. Crews were done at 9:00 AM.

In addition to that , crews had to place 1 - 25 mm. thick rubber strip on each suspender rope , & install 1 keeper bracket on each cable band , bring materials to the site & load the skip boxes on the spreader beam on the high lines with the rubber spacer strips & brackets .

Then , crews had to place the rubber spacer strips & keeper brackets on the remaining cable bands on the South Main span for phase 1 . Crews were done at 12:00 PM.

Rigovertto had to operate the winch to the end of the shift

In the afternoon , crews had to work on the South side span . Following the same procedures as on the South main span for installing the rubber spacers & the keeper plates . They started on the South side span at 12:45 PM. Crews were done at 3:00 PM. They started on the North side span at 3:25 PM. Crews were done at 4:50 PM. Crews had to wrap up their tools & equipments . They left at 5:00 PM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the suspender ropes installations . Anthony & Jacob had to work on the E line . Casey , Augie , & Jonathon had to work on the catwalks at the cable bands . Crews came to cable band # 46 on the North main span at 8:00 AM. Crews had to disassemble the roller frame , fly , set , & assemble the frame on cable band # 44 . They started at 8:05 AM. Crews were done at 10:00 AM.

After that , crews had to mobilize to work on cable band # 48 on the South main span . They had to prepare their tools , equipments, bring materials to the site , cut the wire mesh . They were done at 3:00 PM.

Then , crews had to work on the downhill suspender rope . They had to run the cable down , hook it to the winch , pull it the main cable , run it down , & hook the downhill suspender rope to the main cable , lift , run it down , align the red lines outward , & center the rope with the center of the cable band & set it in the groove . They started at 12:40 PM. Crews were done at 2:45 PM.

After that , crews had to work on the uphill suspender rope . Following the same procedures as on the downhill rope . They started at 3:20 PM. Crews were done at 4:10 PM. They started to lift the uphill suspender rope at 4:20 PM. the socket was on the top of the roller frame at 4:50 PM. . it was set on the E



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 604 **Date:** 17-Jul-2012 **Tuesday**

line at 5:10 PM. Crews had to wrap up their tools & equipments . Crews left at 5:15 PM.

Nick had to operate the Favco tower crane . He had to work with Anthony & Matt crews , flying materials & equipments to the site .

Matt , Lonny , Mathew , Pablo , & Rene came to the site at 3:20 PM. Crews had to work on the preparations for the suspender ropes at cable band # 44 on the North main span . Crews had to make final adjustments on the roller frame , cut the grating on the platform , work on the cable link between cable bands # 44 & # 48 . They started at 3:25 PM. Crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM.

In the office I had to work on my reports for this week . I had to attend the staff meeting in Burma office . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	4.00	2.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	6.00	2.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

