



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:55 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 780 Const Calendar Day: 43 Date: 17-Jul-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:30 am 07:00 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Partly Cloud

Working Day  If no, explain:

### Diary:

Dispute

#### General Comments

Overcast and cool (AM) Clear and mild (PM)

- Site visit to observe the HRC 500/520 Coupler operator qualification testing. This was not done first thing in the morning. Instead, I met with Pamela Ganier (CT) to go over the rebar concern in the North Edge if Hinge KW. There are 3 – 25mm rebar form savers not in place that should be. It was agreed that these will have to be drilled and epoxied in. I also met with Gernot Komar (MN) and Ashley Takata (MN) to go over the issue. Workers for HS Rebar are: Simon Martinez, Aden Moreno, Walter Godoy, Brian Hargitt, Ociel Solano, and Johnny Pantoja. Warren Moldano is the Superintendent for the operation. The crane operator is Bill Alger and the oiler is John Savatini.
- By 1100 hrs the operator qualification testing began and lasted through lunch to 1430 hrs.
- Site visit at the SCC and Rapid Set mockups in the storage yard along Burma Rd. The Conco guys (Rafael Gomez, Tom Messner, Don McDowell, and J.D Freeman) were packing up to leave for the day. Don McDowell said that he plans to pour the “rat slab” for the Rapid Set mockup tomorrow.
- Diary work
- Updated Paul Jefferson with the day’s activities at Hinge KW.
- Email review.
- I observed four welders working this afternoon on the East end W-Line: Mike Jimenez at 12W/13W LS1, Jin Tei Wang at PP111.1 C1 exterior, Jeremy Dolan at 13W PP122.2 LS3, and Tran Chau at 13W/14W LS1.

I accrued 4 hours of overtime today covering the Contractor’s work and performing job related duties.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

HARRIS SALINAS REBAR

#### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: HARRIS SALINAS REBAR								
Ironworker	JNM	ADEN MORENO	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	FOR	SIMON MARTINEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	JOHN PANTOJA	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	APP	BRIAN HARGITT	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	OCIEL SOLANO	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Ironworker	JNM	WALTER GODOY	1.00	0.00	0.00	1.00		<input type="checkbox"/>

#### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: HARRIS SALINAS REBAR								



