



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:26 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 101 Const Calendar Day: 49 Date: 23-Jul-2012 Monday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Woods, Mark Approved Date: 28-Sep-12 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60

Precipitation Condition Overcast

Working Day If no, explain:

Diary: Dispute
Tower Activities
Painting (QA: Charlie Stewart)
Removing containment at elevation 145m
Details of painting operation are available in QA report.

04-0120F4 Bid Item: 078 T-L04-ENE.078 Tower Lift 04 External Paint Tower NE
CERTIFIED COATINGS COMPANY

Labor								Dispute
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	BRANDON GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	Ron Morgan	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	AUGUSTIN Valenzuela	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	APP	EDILBERTO LEON	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	FOR	MIKE GAYA	8.00	0.00	0.00	8.00		<input type="checkbox"/>