



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:53 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 610 Const Calendar Day: 50 Date: 24-Jul-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [ ] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the saddles & the grillage . They started at 7:00 AM.

[ ]

Crews had to unload the barge for the jacking saddle . Casey & Augie had to work on the barge rigging materials . Anthony & Jacob had to work on the W line . Crews had to fly & set on the site the hydraulic jacks , shims , spacer & accessory plates for the jacking saddle . They started at 7:10 AM. Crews were done at 8:15 AM.

After that , crews had to work on the saddles on the top of the tower . Anthony had to work on the North saddle & Jacob had to work on the South saddle . Crews had to clean , lubricate , & rethread the 16 mm. holes for the top cover . They started at 8:20 AM. Anthony was done at 3:00 PM. Jacob was done at 4:00 PM. Crews joined Augie on the grillage . They had to clean , lubricate , run 24 mm. bolts , & rethread the holes that require rethreading .

Casey & Augie had to snug the 76 mm. bolts on the saddles & the grillage . They started at 9:00 AM. Crews were done at 1:15 AM.

After that , crews had to work on the grillage . They had to prepare to erect the tower heads . Crews had to clean , lubricate , run 24 mm. bolts & rethread the bolts that require rethreading . They started on the South East corner of the grillage at 1:30 PM. . Crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM. Casey left at 3:00 PM.

Victor & Jose had to work on the North catwalk . Crews had to complete the opening under cable band # 44 . They started at 7:15 AM. Crews were done at 8:30 AM.

After that , crews had to work on house keeping pull out of the site all the excess materials , & install the sleeves around the suspender ropes . Crews were done at 11:20 AM. They had to wrap up their tools & equipments . Crews left at 11:30 AM.

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and various laborer/operator/ironworker entries with hours and dispute checkboxes.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 610    Date: 24-Jul-2012    Tuesday

Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE		0.00	0.00	0.00	0.00	No	<input type="checkbox"/>

