



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 613 Const Calendar Day: 53 Date: 27-Jul-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Suspender Ropes Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the jacking system . They started at 7:00 AM.

Anthony , Casey , & Jacob had to unload the barge . Crews started at 7:10 AM. They were done at 8:00 AM.

After that , crews had to work on miscellaneous activities on the deck , unload the ship for the 2nd time at 1:30 PM.

In addition to that , crews had to lower & set ion the jacking brackets the hydraulic jacks at PP # 62 . They started at 2:00 PM. Crews were done at 3:00 PM.

Then , crews had to lower & set the jacks at PP # 94 . They started at 3:30 PM. Crews were done at 4:50 PM.

Augie & Jonathon , had to work on the jacking system . Casey joined them at 8:15 AM. to the end of the shift . Crews had to work on the tilt saddles .They had to remove the top plate of the jacks , & install the tilt saddles . They started on the jacks at PP # 50 on the South main span at 7:15 AM. Crews were done at 8:00 AM

After that , crews had to work on the jacks at PP # 58 , 70 , & 94 . They started at 8:10 AM. Crews were done at 10:00 AM.

Then , crews had to mobilize to the North side . They started on the North main span at PP # 94 at 10:20 PM. Crews had to install the tilt saddles at PP # 10 , 14 , 18 , 22 , 26 , 30 , 34 , 38 , 40 , 50 , 58 , & 70 . Crews were done at 4:50 PM. They had to wrap up their tools & equipments . Crews left at 5:00 PM.

In the office , I had to work on my reports for this week . I was done at 5:30 PM.

04-0120F4		Bid Item: 067		C-SUS-SUR.067		Install Suspender Ropes	
AMERICAN BRIDGE/FLUOR, A JV							
<b>Labor</b>							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: AMERICAN BRIDGE/FLUOR, A JV							
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
<b>Equipment</b>							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks
Dispute							

