



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:50 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 821 Const Calendar Day: 54 Date: 28-Jul-2012 Saturday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Partly Cloud

Working Day [checked] If no, explain:

Diary:

Dispute

General Comments

Overcast (AM) / Clear (PM)

- Site visit to Hinge KW. They are placing rebar at the North Edge of Girder, the South Longitudinal Diaphragm, and the North Longitudinal Diaphragm. The crew is: Simon Martinez, Aden Moreno, Walter Godoy, Ociel Solano, Tano Nunez, Brian Hargitt, and Miguel Nunez. The crane operator is Bill Alger and the oiler is John Savatini.
•Delivered the light embeds from RFI 2949 to the job site and checked the area they are to be installed on the North Edge of Girder. There will be enough room for someone to go in and place these elements on Monday. I confirmed with Aden that they will not be installing any more rebar that could interfere with installation.
•Email review
•Generate response to RFI 2941 – Hinge KW #43 conflict
•Generate response to RFI 2948 – CCO 245 Steel Ballast Corbel
•Diary work
•Site visit to observe the progress of the day. They were able to install most of the North Longitudinal Diaphragm rebar as well as continue to install the South Longitudinal Diaphragm rebar.
•There are welders welding at the W-Line Corner Assembly and Deck Drop-In. Check the METS CWI diary for details.

I accrued 8 hours of overtime working this Saturday covering the Contractor's work and performing job related duties.

CCO-216 Bid Item: 001 0-hrm-ELS.216 Hinge K Milestone Issues

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and labor entries for Operator (SCOTT ROSS), Ironworker (JAMES MIRANDA, MICHAEL DRAPER, RYAN NASH, JAMES BENNINGHOVE).

