



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:53 PM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 614 Const Calendar Day: 56 Date: 30-Jul-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

### Diary:

Dispute

#### Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South main span catwalk platform at 150 meters . Crews had to place back the cross members that they had to remove 2 weeks ago before installing the suspender ropes . They started at 7:00 AM.

Casey , Augie , & Jonathon had to work on the platform . Crews had to bring their tools & equipments to the site , remove the wire mesh , planks , set the cross member , place the gusset plate , install the bolts , prepare to weld the gusset to the main frame , & snug the bolts . They started on the South side at 7:20 AM. Crews were done at 10:00 AM. The started on the North side at 10:20 AM. Crews were done at 1:00 PM

In addition to that , crews had to work on the barge rigging materials to & from the site . Crews were done at 3:00 PM.

Then , crews had to work on the 76 mm. rods . Crews had to disassemble some of the previously assembled rods , & prepare them to be connected with new longer rods . They started at 3:30 PM.

Anthony & Jacob had to work on miscellaneous work on the W line for the top platform & catwalk , & they had to work with the other crews unloading the barge . All crews were done at 4:50 PM. They left at 5:00 PM.

In the afternoon , I had to work with Mohammad on future work for the tower head , & miscellaneous work on the facades . I had to work on my report . I was done at 5:00 PM.

04-0120F4 Bid Item: 067 C-SUS-SUR.067 Install Suspender Ropes

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Rental Company	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								



---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 614    Date: 30-Jul-2012    Monday

---

*E0090562	TOWER CRANE					No	
		8.00	0.00	0.00	0.00		<input type="checkbox"/>

