



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:55 AM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 730 Const Calendar Day: 56 Date: 30-Jul-2012 Monday  
 Inspector Name: Wilcox, Jason Title: Transportation Engineer  
 Inspection Type: Intermittent  
 Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00  
 Federal ID:  
 Location:  
 Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

### Weather

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70  
 Precipitation Condition Overcast

Working Day  If no, explain:

### Diary:

Dispute

#### General Comments

Overcast (AM) / Clear (PM)

- Site visit to Hinge KW. They are placing rebar at the South Longitudinal Diaphragm and the North Longitudinal Diaphragm. The crew is: Simon Martinez, Aden Moreno, Walter Godoy, Ociel Solano, Tano Nunez, Brian Hargitt, and Miguel Nunez. The crane operator is Bill Alger and the oiler is John Savatini.
- The Conco guys (Tom Messner, Rafael Gomez, and Marcus McDowell) are fabricating forms for Hinge KW closure pour. They also installed the MEP conduit embeds on the North Edge of Girder.
- 0800 hrs SAS Staff Meeting
- Discuss the MEP embeds with Bill O'Sullivan (ABF).
- Discuss Hinge KW with Shewit Semere and Don Ross (both CH2M Hill).
- Work on RFI 2928 – Hinge K Threaded Rods
- Diary work
- Extra Work Bills

I accrued 2 hours of overtime covering the Contractor's work and performing job related duties.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	JNM	Rafael Gomez	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Carpenter	FOR	Jim Medina	4.00	0.00	0.00	4.00		<input type="checkbox"/>

