



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:51 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 621 Const Calendar Day: 64 Date: 07-Aug-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [ ] If no, explain:

Diary:

Dispute

Suspender Ropes Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the jacking saddles & work on the housing plates for the saddles on the tower . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to work on the saddles housing on the tower . Crews had to install the permanent bolts with regular & lock washers .They started at 7:10 AM.

In addition to that , crews had to pull out 4 splice plates & 4 cover plates , ream some of the holes & paint them . Crews had to erect the remaining 6 splice plates , & the angle plates for the top diaphragm . They were done at 4:50 PM. Crews left at 5:00 PM.

Matt , Pablo , Lonny , Mathew , & Rene had to work on the jacking saddle on the South cell . Crews had to erect the remaining connector beams between the outer & inner support beams , erect the outer supporting beam , drill & anchor the beams . They started at 7:20 AM.

In addition to that , crews had to lower the accessory brackets for the jacks . They were done at 4:50 PM. Crews left at 5:00 PM. Mathew & Rene left at 3:00 PM.

James , Jonathon , & Ryan had to work on the North cell jacking system . Crews had to erect the outer support beam , drill & anchor the beam . They started at 7:15 AM.

In addition to that , crews had to lower the jacks & the accessory brackets . They were done at 4:50 PM. Crews left at 5:00 PM.

Check Bob's report for detailed activities on the saddles & jacking saddles .

Jose & Froylan came to the site at 2:00 PM. Crews had to check the form for the grout pads . They had to fill the forms with water , check for leak , & caulk around the forms . They started on the North cell at 2:10 PM. Crews were done on the South cell at 4:50 PM. They left at 5:00 PM.

In the office I had to work on my reports for this week . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and labor entries for Ironworker (MATTHEW COCHRAN, AUGIE SOLIS, CASEY LUX).



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Daouk, Sami    **Diary #:** 621    **Date:** 07-Aug-2012    **Tuesday**

Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	FOR	MATTHEW HOLT	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	JOSE PRADO	1.00	2.00	0.00	3.00	<input type="checkbox"/>	
Ironworker	JNM	PABLO RAMIREZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	RENE ESQUIVEL	8.00	0.00	0.00	8.00	<input type="checkbox"/>	
Ironworker	FOR	JAMES BENNINGHOVE	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	1.00	2.00	0.00	3.00	<input type="checkbox"/>	
Ironworker	JNM	LONNY CANDELARIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>	
<b>Equipment</b>							<b>Rental Company</b>	
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		
2321	Equipment, Crane, 90 Ton Rough Terrain						No	<input type="checkbox"/>
			0.00	0.00	0.00	0.00		<input type="checkbox"/>