



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:51 PM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 628 Const Calendar Day: 72 Date: 15-Aug-2012 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

### Diary:

Dispute

#### Load Transfer Activities

ABF crews came to the site 6:50 AM. They had to work on Phase 1 - 1 A load transfer at PP # 70 , 82 , & 94 . & work on the tower head . They started at 7:00 AM.

Gary , Ethan , Hayes , Jose , & Stanley had to work on Phase 1 - 1 A load transfer . Crews continued to work at PP # 70 . Crews had to work on the preparations for the South main span .They were done at 8:00 AM. They started to work on the load transfer at 8:10 AM. Crews were done at 9:00 AM. Crews had to pull on the rods 467 mm. with pressure of 800 PSI .

After that , crews had to mobilize to work on the lad transfer at PP # 82 . They started at 9:10 AM. Crews were done at 9:50 AM.

In addition to that , crews had to make adjustments on the adjacent locations . They had to take the slack out of the suspender ropes & check for the working platforms for the rod openings . Crews started on the load transfer at PP # 94 at 11:30 AM. They were done at 1:00 PM.

In the afternoon , crews had to work on the load transfer at PP # 50 . They had to pull the rods the remaining 50 mm. They started at 1:10 PM. Crews were done at 1:20 PM.

After that , crews had to check the pressure on the jacks at PP # 18 , 26 , 34 , 50 , 58 , 70 , 82 , & 94 . They were done at 1:50 PM. Pressure range between 475 PSI & 1125 PSI .

Check Douglas report for detailed activities on the load transfer Phase 1 - 1 A

After that , I had to work with Sanny on the activities on the South tower head to the end of the shift . Aaron , Augie , Casey , Jacob , & Jonathon had to work on the South chimney erection

Nick flew the South tower head chimney to the site at 2:10 PM. Crews had to align & adjust the tower using chain falls , lower the chimney , place the shims , & install temporary bolts . They started at 2:30 PM. Crews were done at 5:15 PM. Crews had to wrap up their tools & equipments . They left at 5:20 PM. Tony left at 3:00 PM. Check Sanny report for detailed activities on the South tower head chimney .

In the office I had to work on the check log for the load transfer , work on my daily report & tower head details . I was done at 6:30 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 628

Date: 15-Aug-2012 Wednesday

Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	AARON KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>