



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 629 Const Calendar Day: 73 Date: 16-Aug-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
 Precipitation Condition

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Head Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the North tower head chimney . They started at 7:00 AM.

Anthony , Augie , Casey , Jacob , & Jonathon had to tower head erection . Crews had to hook the North chimney to the crane , lift , & fly it to the site . They started at 7:20 AM. Crews were done at 8:25 AM. .

Nick flew the North chimney at 8:30 AM. Crews had to align & adjust the shaft before lowering it in place . Crews could not align the C & F plates with the grillage . They tried for almost 2 hours . They decided to lift the chimney & check the bottom of the plate . The bottom of the C plate was not straight . The middle of the plate has high spot which kept the chimney high & not sitting on the grillage Mohammad & ABF engineer decided to grind the high spot . Augie started to grind the high spot at 11:30 AM. He was done at 12:00 PM.

The painters came to the site at 11:45 AM. Crews had to clean , grind , & paint the side & bottom of C plate . They were done at 12:50 PM.

Erection crews had to wait for 2 hours for the paint to dry . They returned to work on the North chimney at 2:50 PM. Crews had to lower , adjust , align the chimney , set it in place & install the permanent bolts using 60 mm. bolts DHGM 240001 & 70 mm. bolts DHGM 240138 . They were done at 3:10 PM. Augie , Casey , & Jacob left at 3:15 PM.

Gary , Hayes , Jose , & Stanley joined Anthony & Jonathon on the North chimney . They had to install & snug 4 columns of bolts on each splice plates .

In addition to that , crews had to adjust the South chimney . They were done at 4:50 PM. Crews had to wrap up their tools & equipments . They left at 5:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	2.00	0.00	2.00		<input type="checkbox"/>

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 629

Date: 16-Aug-2012 Thursday

Equipment						Rental Company	
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: *E0090562	AMERICAN BRIDGE/FLUOR, A JV TOWER CRANE					No	
		8.00	2.00	0.00	0.00		<input type="checkbox"/>

