



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:09 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 173 Const Calendar Day: 77 Date: 20-Aug-2012 Monday
Inspector Name: Altamirano, Victor Title: Transportation Engineer
Inspection Type:
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60
Precipitation Condition

Working Day [checked] If no, explain:

Diary: Dispute
Cable Prep Work
Field Operations:
(1) Workers continuing installing temporary platforms at PP 68N. They are working their way east. Iron workers installed platforms up to PP 84N.
(2) Observed discoloration and/or possible rust on the suspender brackets where the suspender socket shims will eventually be installed at. Informed the CT leads and they will assess the situation.
Office Work:
(1) Attended staff meeting to discuss upcoming load transfer work including CT staffing.
(2) Reviewed my email correspondence.
(3) Wrote my diary.
Workers hours: 8 hours total.
My work hours: 8 hours regular time.

04-0120F4 Bid Item: 067 C-SUS-FSA.067 PerformFinal Suspender Adjustments
AMERICAN BRIDGE/FLUOR, A JV

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and list of workers like PABLO RAMIREZ, RENE MULATO, etc.

