



**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 632 Const Calendar Day: 77 Date: 20-Aug-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4  
 04-SF-80-13.2/13.9  
 Self-Anchored  
 Suspension Bridge

**Weather**

<b>Temperature</b>	<b>7 AM</b>	<b>12 PM</b>	<b>4PM</b>
<b>Precipitation</b>			<b>Condition</b>

Working Day  If no, explain:

**Diary:**

Dispute

**Tower Head Activities**

ABF crews came to the site at 7:15 AM. Crews had to work on the tower head , & work on the diaphragm . They started at 7:20 AM.

Obra , Carlos , Jeffery , & Roger had to work on the tower head . Crews had to work on the North & West tower chimneys .

Carlos had to work inside the West chimney on the F plate . He had to ream , tap , & paint the misaligned holes . He started at 7:30 AM. He stopped at 3:00 PM. to work with Obra on the North splice plate to the end of the shift .

Roger had to work on the North chimney on the F plate & he had to snug & tension the bolts . He started on the F plate at 7:30 AM. He stopped at 10:00 AM. to snug , mark the bolts 1/2 turn , & tension the bolts on the C & D plates . He started at 10:20 AM. He was done at 2:00 PM.

He resumed to work on the remaining 6 holes on the F plate at 2:10 PM. He was done at 4:40 PM. Roger had to wrap up , pull out of the chimney his tool , equipments , & clean the site . He was done at 4:50 PM. The remaining bolts on the C & D plates will be tensioned from the heads

Obra & Jeffery had to work on the reaming bolts on the D plate of the North chimney . Crews had to ream , tap , paint , & install the 16 mm. Bolts . They started at 7:30 AM. Crews were done at 11:00 AM.

After that , crews had to work on the splice plate between the North & West chimney . Crews had to install the permanent bolts using 75 mm. bolts DHGM 240064 .They started at 11:40 AM. Crews had hard time installing the bolts . Most of the holes were misaligned between the splice plates & the West chimney . Crews had to drive drift pins . They were done at 4:50 PM.

Anthony , Augie , Casey , Jacob , James , & Jonathon had to work on the diaphragm . Crews had to drive drift pins to align the holes , install the 16 mm. permanent bolts using 60 mm. bolts DHGM 160005 & DHGM 160064 . They started at 7:30 AM.

Anthony & Jonathon had to work on the South East side of the diaphragm inside the East chimney . Augie & Casey on the South West side inside the South chimney , James , & Jacob on the North West side inside the West chimney .

In the afternoon , Anthony & Jonathon had to complete the work inside the South chimney . James , & Jacob had to work inside the North chimney .

Casey & Augie had to work on the splice plates on the East & West faces of the diaphragm . Crews had to install 24 X 60 mm. bolts DHGM 240001

In addition to that , crews had to work on East & West platforms on the top of the diaphragm . They had to remove the temporary bolts & install the permanent bolts .

## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4

**Inspector Name:** Daouk, Sami

**Diary #:** 632

**Date:** 20-Aug-2012 **Monday**

Casey , Brian , & I had to test 10% of the bolts on the South splice plate between East & South chimneys . Crews started at 7:45 AM. They were done at 8:15 AM.

All crews had to wrap up their tools & equipments. They left at 5:00 PM. Jeffery left at 3:00 PM.

**04-0120F4      Bid Item: 078      T-HEA-INW.078      Tower Head Internal Paint Tower NW**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JEFFERY STEWART	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

