



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:56 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 365 Const Calendar Day: 77 Date: 20-Aug-2012 Monday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:50 AM 04:30 PM Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

|               |      |       |           |
|---------------|------|-------|-----------|
| Temperature   | 7 AM | 12 PM | 4 PM      |
| Precipitation |      |       | Condition |

Working Day  If no, explain:

**Diary:**

Dispute

**Load Transfer Activities**

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Misc prep work for load transfer (LT) suspender jacking
- Installation of butyl rubber in grooves between cable band halves

I was intermittently inspecting Gary Anderson's crew & Matt Holt's crew on LT prep work at the suspender jacking brackets & other misc work. See below for a list of labor for these crews, & for details of the work performed. Others (S. Daouk, B. Brignano, Victor Altamarano) were inspecting the installation of butyl rubber & other misc work. See their diaries for details on this work.

- I arrived at the pier 7 office at 06:50, & was on the bridge at 07:10.
- At 07:10, Gary's crew was installing access platforms at the phase-3 suspender brackets on the South side. Matt's crew was installing access platforms at the phase-3 suspender brackets on the North side.
- From 07:10 until 09:00, I observed Gary's crew & Matt's crew, & walked the bridge & catwalks looking for any potential issues. None were noticed.
- At 09:00, I left the bridge.
- From 09:15 until 10:00, I did misc office work at the pier 7 office (searched PMIV for Cable submittals & RFIs, checked email, spoke with Warren Collins & Roman Granados regarding the status of field work, etc).
- From 10:00 until 11:20, I attended a Cable meeting with B. Boal, R. Granados, A. Schmitt, B. Brignano, & W. Collins to discuss staffing of the upcoming LT operation.
- From 11:30 until 12:00, I went to the warehouse to see if John Lyons needed any help inspecting the shims for the suspender anchor rods. He said that he had it covered, & did not need my help.
- At 12:40, I arrived back on the bridge. At this time, Gary's crew & Matt's crew continued with installation of access platforms.
- At 13:30, I left the bridge.
- From 14:00 until 15:00, I attended a Cable staff meeting with all members Cable group. We discussed staffing needs & specific inspection items for the upcoming LT operation.
- At 15:15, I arrived back on the bridge. At this time, Gary's crew & Matt's crew continued with installation of access platforms.
- At 16:00, I left the bridge.
- From 16:15 until 16:30, I wrote my diary for the day & checked email.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

**Labor**



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 365

Date: 20-Aug-2012 Monday

| Trade  | Class | Name             | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|--|-------|------------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                  |        |        |        |       |         |                          |
| Ironworker                                     | JNM   | PABLO RAMIREZ    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | RENE ESQUIVEL    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | LONNY CANDELARIA | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | FOR   | MATTHEW HOLT     | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | JOSE ALFARO      | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | STANLEY DALIE    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | HAYES BATISTE    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |
| Ironworker                                     | GEN   | GARY ANDERSON    | 8.00   | 2.00   | 0.00   | 10.00 |         | <input type="checkbox"/> |