



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 636 Const Calendar Day: 81 Date: 24-Aug-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 06:30 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Tower Head Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the diaphragm & work on the tower head . They started at 7:00 AM.

Obra , & Roger had to make final check on the site . Crews had to remove the remaining temporary bolts , install , snug , & tension the 16 mm. bolts in all chimneys & the diaphragm . Crews were done at 10:00 AM.

After that , Obra , Brian , & I had to test 10% of the bolts inside the North & West chimneys for the diaphragm & on the outside for the bolts that were hit from the heads . They started at 10:20 AM. Crews were done at 12:00 PM. 10 bolts failed . Obra had to touch them up .

In the afternoon , Roger , Brian , & I had to test 10% of the bolts on the diaphragm above the saddles . They started at 12:40 PM. Crews were done at 4:40 PM. 20 bolts failed & 2 rows of bolts were missed . Roger & Drew had to touch up the bolts & tension the 2 rows of bolts .

Carlos had to work on the longitudinal stiffeners in the East chimney . He had to remove the temporary bolts & install the permanent bolts .

Carlos had to hard time removing the temporary bolts . The bolts were driven in by force . He had to use hydraulic jack to pull them out of the holes . He started at 7:15 AM.

In addition to that , he had to ream & paint the holes , install , snug , mark 1/2 turn , & tension the bolts He was done at 11:00 AM.

After that , he had to mobilize to work on the longitudinal stiffeners in the South chimney . Following the same procedures as on the previous stiffeners . He started at 11:30 AM. He was done at 5:00 PM.

Casey & Augie had to work on the West angle . Crews had to install the remaining permanent bolts , snug , mark 1/2 turn , & tension the bolts. They started at 7:30 AM.

Casey left at 3:00 PM. Jonathon joined Augie on the angle to the end of the shift . Crews were done at 5:00 PM.

Anthony & Jonathon had to work on the ladder inside the South chimney to the top of the saddles . Crews had to grind one leg of the ladder to fit in place , install , snug , & tension the bolts . They started at 7:15 AM. Crews were done at 8:00 AM. .

After that , crews had to work with the other crews on the angle . Tony left at 10:00 AM.

James & Drew had to work on the final touch ups on the site . Crews had to work with the other crews in all areas , work on house keeping . They started at 7:10 AM. Crews were done at 5:00 PM.

All crews had to wrap up their tools & equipments . They left at 5:10 PM.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 636

Date: 24-Aug-2012 **Friday**

In the afternoon , 2 painters came to the site to remove the rusty spots , grind , clean , & apply primer coat after removing the lifting lugs on the chimneys . Crews started at 12:40 PM. They were done at 2:50 PM. Crews left at 3:00 PM. METS paint inspector Charlie was on the site coordinating with the painters .

In the office , I had to work on my reports for the tower head for this week . I was done at 6:30 PM.

04-0120F4 Bid Item: 078 T-HEA-INW.078 Tower Head Internal Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE					No		<input type="checkbox"/>
		0.00	0.00	0.00	0.00			

