



Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 638 Const Calendar Day: 84 Date: 27-Aug-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 15-Oct-12 Status: Approved

04-0120F4
 04-SF-80-13.2/13.9
 Self-Anchored
 Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
 Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Tower Head Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the tower head , work on ladders for the cables, & work on the East angle . They started at 7:00 AM.

Obra , Carlos , & Roger had to work on the East angle . Crews had to drill on the site the holes on the vertical side of the diaphragm on the East . Crews had to prepare their tools & equipments. They were done at 7:30 AM. They started to drill at 7:35 AM. Crews were called to work on other activities on the W line at 8:20 AM. They had to wrap up their tools & equipments . Crews left at 8:30 AM.

Anthony , Augie , Casey , & Jonathon had to work on the oragami plates . Crews had to erect the corner plate for the oragami on the South chimney . They started at 7:20 AM. Crews were done at 8:20 AM.

After that , crews had to work on the oragami plate & the corner plate on the West chimney . Nick flew the plate at 8:30 AM. Crews had to erect the plate . Casey & Augie continued to work on the plate to the end of the shift.

Anthony & Jonathon had to install the West ladders for the side span cables . Crews had to fit the ladders in place , install , & snug the bolts. Crews did not tension to bolts waiting for the engineer to check on CALOSHA requirements for the ladders . They started at 11:00 AM.

In addition to that , crews had to place the step platforms for the North & South ladders . Crews had to mark , drill the holes on the saddle cover plates , install , snug , tension the bolts with the knocker wrench . & they had to install the cover boxes for the ventilation openings on the West chimney . They started at 2:00 PM. Crews were done at 4:50 PM.

James & Drew had to work on house keeping . Crews had to pull out of the saddles area the air & power lines , excess materials , pile on the top of the platform , & prepare to fly them out of the site . They started at 7:20 AM. Crews were asked to work on the East angle at 8:30 AM. after Cobra & his crews left the site .

Crews continued to drill new holes on the vertical side of the diaphragm & ream the misaligned holes on the angle . They started at 8:35 AM. Crews were done at 5:00 PM.

All crews had to wrap up their tools & equipments. Crews left at 5:10 PM.

04-0120F4 Bid Item: 078 T-HEA-INW.078 Tower Head Internal Paint Tower NW

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 638 **Date:** 27-Aug-2012 **Monday**

Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	1.50	0.00	0.00	1.50		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	1.50	0.00	0.00	1.50		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	1.50	0.00	0.00	1.50		<input type="checkbox"/>
Equipment							Rental Company	
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
*E0090562	TOWER CRANE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>