



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 12:21 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 611 Const Calendar Day: 88 Date: 31-Aug-2012 Friday
Inspector Name: Feather, Bernard Title: Transportation Engineer
Inspection Type: Continuous
Shift Hours: Break: Over Time:
Federal ID:
Location:
Reviewer: Shedd, Bill Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition not recorded

Working Day [checked] If no, explain:

Diary: Dispute
General Comments
Track progress of ABF tensioning of cable band bolts during load transfer. Track progress of FWS mechanical piping installation Misc MEP paperwork and write diaries

04-0120F4 Bid Item: 067 C-PWS-RCB.067 Re-tension Cable Bands Bolts
AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: AMERICAN BRIDGE/FLUOR, A JV and five Ironworker entries with names like MORRIS ROBERSON, LUIS PLANCARTE, BRIAN LARSEN, KEVIN KARBER, JOHN DUSKIN.

Diary: Dispute
cable band bolt tensioning 067 C-PWS-RCB.067
Starting at 0730, I followed Kevin Karber's crew in the tensioning of the cable band bolts along the north main span. From 0700 to 0825, the crew moved equipment from the SMS to the NMS. At 0825, they began tensioning the cable band bolts at CB 94N. The crew finished at 0915, then moved the jacks to CB 84N, then took their morning break. They completed the tensioning of CB 84N bolts at 0955, then moved to CB 70N. They finished tensioning at 1023, then moved to CB 58N, finishing tensioning at 1054. The crew moved to CB 54N at 1104 and installed the jacks on the CB 50N bolts. The crew then took noon break and worked on other operations, leaving the jacks on the CB 50N bolts over the weekend.

04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)
F.W. SPENCER AND SON, INC

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include Contractor: F.W. SPENCER AND SON, INC and two entries: Welder DAMIAN LLANOS, Plumber/Pipefitter DAVID LAW.

Diary: Dispute
Mechanical Piping 125 0-000-000.125

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Feather, Bernard

Diary #: 611

Date: 31-Aug-2012 Friday

The FWS crew spent approximately 3 hours organizing their equipment and material following completion of the the drilling of the new bolt holes on the PS-6s along the bike path.

CCO-229 Bid Item: 002 0-ALS-ALS.229 Compressed Air Line Pipe Support

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Diary:

Bike Path Piping 002 0-ALS-ALS.229

The FWS crew spent 5 hours drilling new bolt holes in the PS-6s along the bike path for the 4" CA line per the direction given the CCO 229. The crew drilled new holes in 4 PS-6s.

The crew used a JLG 460 SJ boomlift, at JLG 570 Gradall, a miller 302D generator and small tools in performance of this work.