



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:50 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 645 Const Calendar Day: 94 Date: 06-Sep-2012 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 . 1 - E & 1 - F on the South side & main spans load transfer . They started at 7:00 AM.

Gary , Ethan , & Stanley had to work on the jacking system on the platform . Scott had to operate the pump . Crews started at PP # 82 on at 7:10 AM. Crews had to measure the stokes on the hydraulic jacks , lock the nuts , & release the hydraulic jacks . They were done at 7:50 AM.

After that , crews had to work on the load transfer at PP # 70 , 58 , 50 , 34 , 26 , & 18 . Following the same procedures as on previous location . They were done on Phase 1 - 1 E at PP # 18 at 10:50 AM.

Then , crews had to work on Phase 1 . 1 - F . They started at PP # 18 at 11:00 AM. Scott , Ethan , & Stanley had to form the 1st crew . Gary , Jose , Steve , & Rene had to form the 2nd crew . I had to check the pressure with both crews . Douglas & Mahbub had to take & average the rod measurements .

In addition to that , crews had to work on the remaining suspender ropes . They had to take the slack out of the ropes , slide the rods , & lock the nuts .

In the afternoon , Laraine , Roberto , & Mohinder had to cover the activities on Phase 1 . 1 E & 1 - G to the end of the shift .

Measurements obtained from today operation . Maximum Pressure 9000 PSI

Phase - 1 . 1 - E

PP #	Pressure PSI	Remaining Length mm.
82	2400	5099
70	2400	4582
58	2300	3016
50	2900	1484
34	3100	254
26	2800	392
18	2600	478

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 645 Date: 06-Sep-2012 Thursday

Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>

