



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:50 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 646 Const Calendar Day: 95 Date: 07-Sep-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [ ] If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 . 1 - G on the South side & main spans load transfer . They started at 7:00 AM.

Gary , Ethan & Stanley had to work on the load transfer Phase 1 . 1 G . Crews started at PP # 18 at 7:15 AM.

Gary had to work on the hydraulic pump . Ethan & Stanley had to work on the platform measuring the stokes , lifting the jacks , & locking the nuts . They were done at 7:35 AM.

After that , crews had to work on the load transfer at PP # 26 , 34 , 50 , 58 , 70 , 82 , & 94 . They started at 7:40 AM. Following the same procedures as previous location . They started at PP # 26 at 7:40 AM. Crews were done on 1 - G at PP # 94 at 11:55 PM.

In the afternoon , crews had to work on the swing out . They had to release the cable 100 mm. They started at 12:40 PM. Crews were done at 12:55 PM.

Then , crews had to check the jacks pressure . They started at 1:00 PM. Crews were done at 2:30 PM.

Scott , Hayes , Jose , & Rene had to work on the remaining ropes for phase 1 . Crews had to take the slack out of the suspender ropes , slide the rods , & lock the nuts . They started at 7:10 AM. Crews were done at 2:50 PM.

All crews had to wrap up their tools & equipments . They left at 3:00 PM.

Measurements obtained from today operation . Maximum Pressure 9000 PSI

Phase - 1 . 1 - G

Table with 3 columns: PP #, Pressure PSI, Remaining Length mm. Rows for PP # 18, 26, 34, 50, 58, 70, 82, 94.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders
AMERICAN BRIDGE/FLUOR, A JV

Labor table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Contractor: AMERICAN BRIDGE/FLUOR, A JV

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 646

Date: 07-Sep-2012 Friday

Ironworker	JNM	HAYES BATISTE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Operator	APP	SCOTT ROSS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	0.00	0.00	0.00	<input type="checkbox"/>