



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:50 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 648 Const Calendar Day: 99 Date: 11-Sep-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 06:00 pm Break: 00:30 Over Time: 03:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 . Step 2 - A , 2 - B , & 2 - C ADD load transfer on the South side & main spans . They started at 7:00 AM.

Gary , Ethan , Hayes , Jose , Stanley , & Rene had to work on the load transfer Phase 1 . Step 2 . Crews had to wait for the East end bolting & welding to be completed to start working on the load transfer .

Crews were called to work on the catwalk at 7:10 AM.They returned to the site at 11:00 AM. They started on the load transfer at PP # 14 . Gary had to work on the pump . Ethan & Stanley had to work on the platform measuring the stokes , lifting the jacks , & locking the nuts . Then at PP # 22 . Crews were done at 12:00 PM.

In the afternoon , crews split into 2 separate crews . Gary , Ethan , & Stanley had to work on Phase 1 . Step 2 - A at PP # 38 , 62 . Hayes , Jose , & Rene had to work on Phase 1 . Step 2 - A at PP # 52 . They started at 12:40 PM.

Crews were called to work on the catwalk with Anthony 's crews . They left the site at 1:00 PM. Crews returned to the site at 2:30 PM. They were done on the Step 2 - A at 3:00 PM.

After that , crews had to work on the South cable swing out . They started at 3:00 PM. Crews were done at 3:10 PM.

Then , crews started on Step 2 - B at 3:20 PM. Following the same procedures as previous locations . The 1st crew has to work at PP # 98 , 74 , 52 , & 22 . The 2nd crew had to work at PP # 86 , 62 , 38 , & 14 . They were done at 4:45 PM.

In addition to that , crews had to work on the adjacent suspender ropes . They had to take the slack out of the suspender ropes , slide the rods , & lock the nuts .

Finally , crews had to work on Step 2 - C at PP # 14 . They started at 4:55 PM. Crews were done at 5:10 PM. They had to wrap up their tools & equipments . Crews left at 5:15 PM.

Anthony , Casey , & James came to the site at 11:00 AM. Crews had to work on the load transfer Phase 2 . 2 - A at PP # 98 , & 86 . Anthony had to operate the pump . Casey & James had to work on the platform measuring the stokes , lifting the hydraulic jacks , & locking the nuts . Crews started at 11:05 AM. They were done at 11:45 AM. Crews were called at 11:45 AM. to work on the catwalk at PP # 34 .they left at 11:50 AM.

Crews returned to the site to work on the South cable swing out at 4:40 PM. They had to release the cable after completing Phase 1 . Step 2 - B . Crews were done at 4:50 PM.

Measurements obtained from today 's operation . Maximum Pressure 9000 PSI
Phase - 1 . Step 2 - A Phase - 1 . Step 2 - B

Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Daouk, Sami **Diary #:** 648 **Date:** 11-Sep-2012 **Tuesday**

PP #	Pressure PSI	Remaining Length	PP #	Pressure PSI	Remaining
14	1400	388 mm.	98	1700	803
22	1500	240 mm.	86	2000	4357
38	2900	197 mm.	74	2400	4079
52	1800	1560 mm.	62	2600	2946
62	1800	3057 mm.	52	2300	507
74	1500	4186 mm.	38	3600	150
86	1100	453 mm.	22	2100	175
98	1000	853 mm.	14	2500	
295	mm.				

Phase - 1 . Step 2 - C

PP #	Pressure PSI	Remaining Length
14	3300	212 mm.

Laraine & I had to work on the load transfer check list for the pressure & remaining jacking length for today 's work .
In the office , I had to work on my daily report . I was done at 6:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders
AMERICAN BRIDGE/FLUOR, A JV

Labor							Dispute	
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	JAMES WILKERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	HAYES BATISTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>

