



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:05 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 656 Const Calendar Day: 99 Date: 11-Sep-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 07:30 pm Break: 00:30 Over Time: 04:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Overcast

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

Overcast and cool

- Email review
- Stanley Ku asked me to generate the response to Submittal 2631R02. So the entire morning was spent getting that in to PMIV.
- Site visit to observe the Hinge KE Tie-Down Micropile drilling. Hillside Drilling is performing the work and workers on site are: Juan Ambrize, Jose Briseno, Phaylat Chantha, and Alfonso Alfaro. The engineer on site is James Williams from Klohn Crippen Berger. They were able to drill piles W4, W5, and W6.
- I went to the field and observed the workers from Conco forming up the Stem and Diaphragm walls for Hinge KW. Workers on site are: Jim Medina, Rafael Gomez, Tom Messner, Jason Silva, Rafael Onate, Ricky Valenzuela, Jorge Gomez, Glen Kirkham, J.D. Freeman, Ricky Vera, Pat Finley, and Gonzolo Oroyco. Kevin Alger is operating the crane today.
- In the afternoon I observed the weld repairs on the W-Line of the Deck Drop In section.

I accrued 4 hours of overtime covering the contractor's hours of operation.

