



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:49 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 653 Const Calendar Day: 105 Date: 17-Sep-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day [] If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site after the safety meeting at 7:10 AM. Crews had to work on the South side & main span load transfer . They had to work on Phase 1 . Step 3 - C ADJ & Step 3 - D ADJ , They started at 7:15 AM.

John had to work on the pumps . Carlos ,& Jose had to work on platforms measuring the strokes , lifting the jacks , & locking the nuts .

In addition to that , crews had to work on the adjacent suspender ropes . They had to take the slack out of the ropes using chain falls .

Crews started on Step 3 - C ADJ at PP # 82 at 7:15 AM. They were done at 7:35 AM. Then they had to work on the load transfer at PP # 86 , 98 , & at PP # 102 Following the .same procedures as on previous locations . They started at 7:40 AM. Crews were done Step 3 - C ADJ at 9:25 AM.

The hydraulic jack for the lower suspender rope at PP # 86 had leak . Crews had to stop , clean the area & wrap the jack with diapers . Gary , Stanley , & Rene had to change the jack . They were done at 10:00 AM.

After that , crews had to work on Step 3 - D ADJ . They started at PP # 52 at 9:35 AM. Then at PP # 54 , 58 , 62 , 66 , & at PP # 70 . Crews were done on Phase Step 3 - D ADJ at 11:40 AM.

Finally , crews had to work on the platforms at PP # 78 . They had to retract the jacks . Crews were done at 12:00 PM.

Laraine & I had to work on the remaining jacking length & pressure tracking sheet .In the office , I had to work on my report . I was done at 4:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Table with columns: Trade, Class, Name, RT Hrs, OT Hrs, DT Hrs, Total, Remarks, Dispute. Rows include contractor AMERICAN BRIDGE/FLUOR, A JV and workers JOHN ROCA, JOSE ALFARO, CARLOS ALVERADO.

