



### SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:49 PM

## Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 654 Const Calendar Day: 106 Date: 18-Sep-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 05:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

### Weather

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day  If no, explain:

### Diary:

Dispute

#### Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South side & main spans on Phase 1 .. Step 3 - F ADJ .& Step 3 - E ADJ . They started at 7:00 AM.

John , Carlos , & Jose had to work on Step 3 - E ADJ . Crews had to retract the jacks starting at PP # 66 to PP # 52 . They started at 7:10 AM. Crews were done at 7:50 AM. Carlos left the site to work with other crews on the site . Gary joined john & Jose on the load transfer

Gary had to work on the pumps . John & Jose had to work on the platforms measuring the stokes , lifting the jacks , & locking the nuts .

In addition to that , crews had to work on the adjacent suspender ropes . They had to take the slack out of the ropes using chain falls .

Crews started on Step 3 - F ADJ at PP # 52 at 7:55 AM. Then , at PP # 54 , 58 , 62 , 66 , 70 , 74 , & at PP # 78. They were done at on Step 3 - F ADJ at 10:10 AM.

After that , Gary had to work on the lift off pressure . He started at PP # 10 at 10:40 AM. He was done at 11:50 AM.

John & Jose had to retract the jacks . They started at PP # 98 at 10:30 AM. Crews were done at 12:00 PM.

In the afternoon , Carlos joined John & Jose . Crews had to work on the 80 mm. permanent rods . Crews had to install 4 rods in the sockets at PP # 14 & 18 , & 2 rods at PP # 22 . They started at 12:40 PM. Crews were done at 4:00 PM. Crews had to remove one of the rods at PP # 22 to clean the thread inside the socket . They were done at 4:30 PM. crews were called to work on the jacking system upper brackets at cable band # 106 . they left at 4:40 PM.

Gary , Stanley , & Rene had to work on the suspender rope sockets . Crews had to install 0.1 X 0.1 meter lumber between the rods , mount the sockets , & tie them to the rods in order pass the top of the suspender brackets . They started at 12:45 PM. Crews were done at 5:00 PM.

Laraine & I had to work on the remaining jacking length & pressure tracking sheet .In the office , I had to work on my report . I was done at 5:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOHN ROCA	8.00	2.00	0.00	10.00		<input type="checkbox"/>



---

### Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name Daouk, Sami    Diary #: 654    Date: 18-Sep-2012    Tuesday

---

Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	3.00	2.00	0.00	5.00	<input type="checkbox"/>

