



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:48 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 657 Const Calendar Day: 109 Date: 21-Sep-2012 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 . Step 4 - D ADJ , Step 4 - E ADJ , Step 4 - F ADJ , & Step 5 - A ADJ load transfer on the South side & main spans . They started at 7:00 AM.

Crews had to inspect the catwalk before further pulling on the suspender ropes . They started at 7:10 AM. Crews were done at 8:10 AM. Some of the suspender ropes are hitting the wire mesh on the catwalk . Rick & Carlos had to cut the wire mesh & adjust the PVC sleeves to protect the suspender ropes .

Gary had to work on the pumps . Carlos , & Jose had to work on platforms measuring the stokes , lifting the jacks , & locking the nuts .

In addition to that , crews had to work on the adjacent suspender ropes . They had to take the slack out of the ropes & work with the other crews in all areas .

Crews started Step 4 - D ADJ at PP # 98 at 8:20 AM. They were done at 8:40 AM. Crews had to stop at 8:45 AM. to trim the catwalk East brackets because of the interference with the upper jacking bracket They were done at 9:10 AM.

Then , crews had to work at PP # 102 & 110 . They were done at on Step 4 - D ADJ at 9:50 AM. Crews had to work on the jacks . They had to retract the jacks starting at PP # 78 to 94 . They started at 10:20 AM. C crews were done at 11:00 AM.

After that , crews had to work on Step 4 - E ADJ . They started at PP # 98 at 11:05 AM. Then , at PP # 102 , 106 , & at PP # 110 . They were done at 12:00 PM.

In the afternoon , I had to work with Francisco , Jen , & Mahbub on Step 4 - F ADJ . I had to measure & average the rods . Step 4 - F was done at 3:00 PM.

After that , crews had to work on the lift off pressure . They started at PP # 50 at 3:00 PM. Then , crews had to work on Step 5 - A ADJ . They started at 3:20 PM. Crews were done at 4:40 PM.

Matt , Lonny , Pablo , & Mathew had to work on the suspender ropes at PP # 106 & 110 . Crews started on the uphill suspender rope at PP # 106 at 11:00 AM. Crews could not install the rope . The connector plates for the upper beam for the jacking system is in the path of the rope . Crews tried for 30 minutes , but with no successes . They pulled the uphill rope out of the site waiting for decision to install the ropes .

After that , crews had to install the suspender ropes at PP # 110 . They started on the uphill rope at 12:40 PM. Then , the downhill rope . Crews had to align the rope & center it with the center of the cable band . They were done at 2:00 PM. Crews left at 2:10 PM.

Laraine & I had to work on the remaining jacking length & pressure tracking sheet .

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 657

Date: 21-Sep-2012 Friday

Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	APP	SCOTT ROSS	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Equipment								
Equipment ID	Description		RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2154	EQUIPMENT, CRANE, 60 TON		3.00	0.00	0.00	0.00	No	<input type="checkbox"/>