



**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:21 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 150 Const Calendar Day: 115 Date: 27-Sep-2012 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 08:30 pm Break: Over Time: 06:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Clear

Working Day  If no, explain:

**Diary:**

Dispute

**General Comments**

From 0600-0700, I worked in the field office preparing for catwalk field data collection, waiting for bolt tensioning to begin.

From 0700-1200, I was monitoring bolt tensioning on PP 48 S, PP 70 S - PP 76 S. Also, I monitored the contractor setup for the south main span.

From 1200-1400 I was in the field office. Also, I monitored the contractor setup for south side span cable. The field office work included data verifying, general SAS office field diaries, time sheet, reading/writing email, copying data sheets.

From 1400-1830, I was monitoring bolt tensioning on PP 28 S - PP 36 S.

From 1830-2030, I worked in the field office doing email diary, data verifying, general SAS field office diaries, time sheet, reading/writing email, copying data sheets.

Contractor's labor in load transfer/bolt tensioning crew:

Mike Draper-FM

Naricizo Gomez

Aaron David

Thad Booker

