



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:47 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 664 Const Calendar Day: 117 Date: 29-Sep-2012 Saturday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:30 am 04:00 pm Break: 00:30 Over Time: 09:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM 12 PM 4PM
Precipitation Condition

Working Day If no, explain:

Diary:

Dispute

Load Transfer Activities

ABF crews came to the site at 6:50 AM. Crews had to work on Phase 1 . Phase 2 . & Phase 3 on the South side & main spans . They started at 7:00 AM.

Obra , Carlos , Mario , Rigovertto , & Roger had to work on the rods for Phase 1 & Phase 2 . Obra & Mario continued to work on the rods at PP # 74 . Crews had to rethread 2 sockets & install the rods . Crews started at 7:10 AM. They were done at 8:30 AM.

After that , crews had to mobilize to work on the rods at PP # 80 . Crews had to take the load off the ropes , unlock & remove the rods , clean , lubricate , & rethread the sockets . They started at 8:45 AM. Crews were done at 11:00 AM.

Then , crews had to work on the rods at PP # 84 . They started at 12:40 PM. Crews were done at 2;50 PM.

Carlos , Roger & Rigovertto continued to work on the rods at PP # 76 . Crews had to clean , lubricate & rethread the 2nd socket , & install the 2 rods . They started at 7:10 AM. Crews were done at 8:20 AM.

After that , crews had to mobilize to work on the rods at PP # 78 . Following the same procedures as on the other sockets & rods . Crews started at 8:30 AM. They were done at 10:30 AM. They started at the rods at PP # 72 at 10:40 AM. Crews were done at 12:00 PM.

In the afternoon, crews had to work on the rods at PP # 68 . They had to install 4 rods . They started at 12:40 PM . Crews were done at 2:50 PM.

Matt , Lonny , Mathew , & Pablo had to work on side span . Crews had to work on jacking system on the intermediate suspender brackets . They started at PP # 36 at 1:10 PM. Crews had to fly & set the jacks , bearing plates , & lock them in place . crews had to place the jacks at PP # 32 , 28 , & 24 . crews were done at 3:00 PM. Theodore had to operate the 20 ton Grove crane .

Gary , Carlos , Ethan , Stanley , Thomas , & Will had to work on Phase 2 at PP # 46 & PP # 44 Crews continued jacking on the suspender ropes at PP # 46 . They started at 7:10 AM. Crews had to install & the shims& lock the nuts . They were done at 8:45 AM.

After that , crews had to disassemble the jacking system , fly , & set it on the jacking brackets at PP # 44 . They started at 8:50 AM. Crews were done at 10:05 AM.

Then , crews had to pull & set in the trough in the suspender brackets at PP # 44 the suspender ropes . They started on the downhill rope at 10:30 PM. Crews were done on the uphill rope at 1:10 PM.

Crews started to jack on the ropes at 1:15 PM. They were done at 2:50 PM. Jacking the suspender ropes at PP # 44 is not completed .

In addition to that , Ethan & Stanley had to work on Phase 1 at PP # 10 & 14 . Crews had to bring the outer sockets to their final positions . They started at 7;30 AM. Crews were done at 8:30 AM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 664

Date: 29-Sep-2012 Saturday

Scott had to operate the 260 ton Terex crane .

Douglas & I had to work on the rods engagement measurements whenever the rods crews were done installing the rods on the main span . In the office , I had to work on my report . I was done at 4:00 PM.

04-0120F4 Bid Item: 067 C-SUS-BGS.067 Attach BG Lifts to Suspenders

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	THEODORE ROHR	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Operator	APP	SCOTT ROSS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	PABLO RAMIREZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	MATTHEW COCHRAN	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	FOR	MATTHEW HOLT	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	LONNY CANDELARIA	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
437	FORKLIFT, GRADALL 544D 10,000 LBS						No	<input type="checkbox"/>
2154	EQUIPMENT, CRANE, 60 TON	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
002363	Equipment, Crane, 20 Ton	8.00	0.00	0.00	0.00		No	<input type="checkbox"/>
		2.00	0.00	0.00	0.00			<input type="checkbox"/>

